



## CHANGE ORDER

Project Number: IFB#26-103 Contractor: Johnson-Davis Inc

Project Name: 10<sup>th</sup> & 13<sup>th</sup> Street Stormwater Improvement Project

Change Order Number: 1

Change Order Effective Date: 4/8/2026 Contractor Phone: 561-588-1199

Change Order Type: Time Extension Existing Purchase Order Number: 201020

### Description of Change:

The current project calls for three Whipps Gates to be installed in the plan structures. These gates have a submittal lead time of 6 weeks, then after Engineering approval there is a manufactured delivery date of 22 weeks. The contractor is requesting an additional 212 calendar days to be added to the original contract time due to the extended lead times.

---

Price of Original Contract: \$1,191,500 (authorized by Commission on 1/20/26 Agenda Item B)

Current Price of Contract (including Change Orders): \$1,191,500

Price of Current Change Order: \$0

New Contract Price: N/A

Basis of Price Change:  Unit Price     Time & Material     Lump Sum

Contract Time Change

No Change     Extended     Decreased    by 212 Calendar days

*The CONTRACTOR and the OWNER agree that this CHANGE ORDER represents the complete agreement of the parties with respect to these matters as of the date of this CHANGE ORDER. By approving this Change Order, the CONTRACTOR releases any and all claims that it may have against the OWNER under the subject contract including, but not limited to claims for equitable adjustments, which occurred or accrued prior to the effective date of this CHANGE ORDER.*

**COMPLIANCE WITH SECTION 787.06** By Signing this change order before a notary public and taking an oath under the penalty of perjury, the CONTRACTOR attests and warrants that the CONTRACTOR does not use coercion for labor or services as defined in section 787.06, Florida Statutes (2024).

*This Change Order may be executed in counterparts and is not effective until approved by either the City Manager or City Commission (as designated on the last page of this Change Order).*

---

Approved by:

*J. B. [Signature]*  
(Department Director)

*4/7/20*  
(Date)

IN WITNESS WHEREOF, the OWNER/CITY has approved this Change Order No. 1 to the 10<sup>th</sup> & 13<sup>th</sup> Street Stormwater Improvement Project on \_\_\_\_\_.

**CITY OF LAKE WORTH BEACH, FLORIDA**

By: \_\_\_\_\_  
Betty Resch, Mayor

ATTEST:

By: \_\_\_\_\_  
Melissa Ann Coyne, City Clerk

APPROVED AS TO FORM AND LEGAL SUFFICIENCY:

APPROVED FOR FINANCIAL SUFFICIENCY:

By: \_\_\_\_\_  
Glen J. Torcivia, City Attorney

By: \_\_\_\_\_  
Yannick Ngendahayo, Financial Services Director

CONTRACTOR: Johnson-Davis Inc

By: Walter Pfaffenberger

[Corporate Seal]

Print Name: Walter Pfaffenberger

STATE OF Florida  
(COUNTY OF Palm Beach)

THE FOREGOING instrument was acknowledged before me by means of  **physical presence** or  **online notarization** on this 8 day of April 2026, by Walter Pfaffenberger, as the Project Manager [title] of Johnson Davis, Inc a corporation authorized to do business in the State of Florida, who is  **personally known to me** or  **who has produced** \_\_\_\_\_ as identification, and who did take an oath under penalty of perjury that the facts stated with regard to section 787.06, Florida Statutes, are true and correct, and that he or she is duly authorized to execute the foregoing instrument and bind Johnson Davis, Inc, to the same.

Dawn M Celona  
Notary Public Signature

Notary Seal:

