



## **CHANGE ORDER**

**Project Number:** GT2402 **Contractor:** Homestead Concrete

**Project Name:** ADA Sidewalk & Curb Improvements (FDOT 448301)

**Change Order Number:** 2

**Change Order Effective Date:** \_\_\_\_\_ **Contractor Phone:** 305-248-9649

**Change Order Type:** Additional Time & Locations

**Existing Purchase Order Number:** 197064

### **Description of Change:**

During the remove and replacement phase of the project, we identified 57 additional locations that were not originally included, they are in the project limits approved by FDOT. The estimated cost per location is \$2,066.77, bringing the total additional cost to \$117,805.89.

Regarding the Homestead concrete contract, the original contract amount was \$969,309.25, and to date, \$596,257.14 has been billed. All locations within the original project scope have been completed, and no additional funds will be required to add additional locations.

Given the time required to gather this new information and complete construction at these additional sites, I am requesting an extension of **180 days—110 days** for data collection & scheduling of crew and **70 days** for construction. Please update our project completion date accordingly.

Let me know if you need any adjustments to this request

---

Price of Original Contract: \$ 969,309.25 (authorized by Commission on 02/06/2024  
Agenda Item (# \_\_\_\_\_))

Current Price of Contract (including Change Orders): \$969,309.25

Price of Current Change Order: \$0

New Contract Price: \$969,309.25

Basis of Price Change: \_\_\_\_\_ Unit Price \_\_\_\_\_ Time & Material \_\_\_\_\_ Lump Sum

Contract Time Change

\_\_\_\_\_ No Change ☒ Extended \_\_\_\_\_ Decreased by 180 Calendar days

*The CONTRACTOR and the OWNER agree that this CHANGE ORDER represents the complete agreement of the parties with respect to these matters as of the date of this CHANGE ORDER. By approving this Change Order, the CONTRACTOR releases any and all claims that it may have against the OWNER under the subject contract including, but not limited to claims for equitable adjustments, which occurred or accrued prior to the effective date of this CHANGE ORDER.*

*This Change Order may be executed in counterparts and is not effective until approved by either the City Manager or City Commission (as designated on the last page of this Change Order).*

Approved by:

  
(Department Director)

6-11-25  
(Date)

IN WITNESS WHEREOF, the OWNER / CITY has approved this Change Order No.

\_\_\_\_\_ to the \_\_\_\_\_ Project on \_\_\_\_\_, 20\_\_.

**CITY OF LAKE WORTH BEACH, FLORIDA**

By: \_\_\_\_\_  
Betty Resch, Mayor

ATTEST:

By: \_\_\_\_\_  
Melissa Ann Coyne, City Clerk

APPROVED AS TO FORM AND  
LEGAL SUFFICIENCY:

APPROVED FOR FINANCIAL  
SUFFICIENCY:

By: \_\_\_\_\_  
Glen J. Torcivia, City Attorney

By: \_\_\_\_\_  
Yannick Ngendahayo, Financial Services Director



CONTRACTOR: Homestead Concrete

By: \_\_\_\_\_


Print Name: FERNANDO ESPINOSA

Title: PROJECT MANAGER

STATE OF FLORIDA  
COUNTY OF MIAMI-DADE

The Foregoing Affidavit of Bidder regarding Non-Collusion and Public Entity Crime was acknowledged before me by means of physical presence or online notarization on this 10th day of JUNE, 2025, by FERNANDO ESPINOSA, as the PROJECT MANAGER [title] of HOMESTEAD CONCRETE, A CORPORATION, which is authorized to do business in the State of Florida, who is personally known to me or who has produced \_\_\_\_\_ as identification, and who did take an oath under penalty of perjury that the facts stated with regard to section 787.06, Florida Statutes, are true and correct, and that he or she is duly authorized to execute the foregoing instrument and bind \_\_\_\_\_ to the same.

Notary Seal



Notary Public Signature

\_\_\_\_\_