

Date of Issuance: 10/1/24

Effective Date: 10/1/24

Owner: City of Lander

Owner's Contract No.:

Contractor: High Country Construction

Contractor's Project No.:

Engineer: HDR Engineering, Inc.

Engineer's Project No.: 10193520

Project: Tank and Pump Station

Contract Name: Lander High Pressure Water
System Upgrades – Phase III Projects

The Contract is modified as follows upon execution of this Change Order:

Description:

Item	Item Description	Cost	Time (calendar days)
1	Reconnection of customer at 15+34 (05C002) after abandonment of old lines	\$ 27,350.00	14
2	Additional Level Sensor Installed in Tank + Conduit, Wiring, Programming	\$ 4,671.07	1
3	Additional Flange adapters needed in PRV vaults	\$ 1,865.44	1
4	Pump skid modifications for field fit and maintenance	\$ 1,195.43	2
Total		\$ 35,081.94	18

Attachments: *Contractor Price Proposals*


CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price: \$ <u>9,484,375.50</u>	Original Contract Times: Substantial Completion: <u>6/26/2024</u> Ready for Final Payment: <u>7/26/2024</u>
Increase from previously approved Change Orders No. <u>0</u> to No. <u>1</u> : \$ <u>13,425</u>	Increase from previously approved Change Orders No. <u>0</u> to No. <u>1</u> : Substantial Completion: <u>11/30/2024</u> Ready for Final Payment: <u>30 calendar days after substantial completion</u>
Contract Price prior to this Change Order: \$ <u>9,497,800.50</u>	Contract Times prior to this Change Order: Substantial Completion: <u>11/30/2024</u> Ready for Final Payment: <u>30 calendar days after substantial completion</u>
Increase of this Change Order: \$ <u>35,081.94</u>	Increase of this Change Order: Substantial Completion: <u>18 calendar days</u> Ready for Final Payment: <u>no change</u>
Contract Price incorporating this Change Order: \$ <u>9,532,882.44</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>12/18/2024</u> Ready for Final Payment: <u>30 calendar days after substantial completion</u>

RECOMMENDED:

ACCEPTED:

ACCEPTED:

By:


 Engineer (if required)

By:

Owner (Authorized Signature)

By:

Contractor (Authorized Signature)

Title:

Project Manager

Title

Title

Date:

10/1/2024

Date

Date

08/26/2024
2302CO

14:56
2302 Lander High Pressure Change Order

BID TOTALS

<u>Biditem</u>	<u>Description</u>	<u>Status - Rnd</u>	<u>Quantity</u>	<u>Units</u>	<u>Unit Price</u>	<u>Bid Total</u>
10	REMOVE EXISTING FENCE	U	10.000	LF	15.00	150.00
20	TEMPORARY WATER SERVICE	U	1.000	EA	1,610.00	1,610.00
30	REMOVE REPLACE GRADING W BASE	U	4.000	TONS	125.00	500.00
40	REMOVE REPLACE ASPHALT PAVING	U	13.000	SY	357.00	4,641.00
50	EXPOSE EXISTING SERVICE CONNECTION	U	1.000	EA	879.00	879.00
60	16" SERVICE SADDLE FOR 1" W/CORP STOP	U	1.000	EA	2,564.00	2,564.00
70	1" PE SERVICE LINE	U	20.000	LF	51.00	1,020.00
80	18" TANDEM METER PIT W/PRV	U	1.000	EA	5,044.00	5,044.00
90	1" CURB VALVE AND CURB BOX	U	1.000	EA	1,927.00	1,927.00
100	1" SERVICE LINE IN EXISTING CASING	U	220.000	LS	36.00	7,920.00
110	CONNECT TO EXISTING WATER SERVICE AT CURB STOP	U	1.000	EA	586.00	586.00
120	REMOVE EXISTING CURB STOP	U	1.000	EA	293.00	293.00
130	REMOVE AND INSTALL TYPE F FENCE END PANEL	U	1.000	EA	1,555.00	1,555.00

Service in Casing \$28,689.00

200	REMOVE EXISTING FENCE	U	10.000	LF	15.00	150.00
210	EXPOSE EXISTING SERVICE CONNECTION	U	1.000	EA	879.00	879.00
220	16" SERVICE SADDLE FOR 1" SERVICE W/CORPSTOP	U	1.000	EA	2,564.00	2,564.00
230	1" PE SEVICE LINE	U	20.000	LF	51.00	1,020.00
240	18" TANDEM COUL METER PIT W/PRV	U	1.000	EA	5,044.00	5,044.00
250	1" CURV VALVE AND CURB BOX	U	1.000	EA	1,927.00	1,927.00
260	TRENCHLESS 1" SERVICE LINE	U	220.000	LF	60.60	13,332.00
270	CONNECT TO EXISTING WATER SERVICE @ CURB STOP	U	1.000	EA	586.00	586.00
280	REMOVE EXISTING CURB STOP	U	1.000	EA	293.00	293.00
290	REMOVE AND INSTALL TYPE F FENCE END PANEL	U	1.000	EA	1,555.00	1,555.00

Trenchless Option \$27,350.00

300	CONNECT TO EXIST WATER SERVICE	U	2.000	EA	1,785.00	3,570.00
310	2" COMPRESSION 90 BEND	U	1.000	EA	578.00	578.00
320	2" COMPRESSION 45 BEND	U	1.000	EA	542.00	542.00
330	2" PE SERVICE LINE	U	30.000	LF	81.00	2,430.00

08/26/2024
2302CO

14:56
2302 Lander High Pressure Change Order

BID TOTALS

<u>Bid Item</u>	<u>Description</u>	<u>Status - Rnd</u>	<u>Quantity</u>	<u>Units</u>	<u>Unit Price</u>	<u>Bid Total</u>
340	PLUG/ABANDON OLD LINES	U	4.000	EA	2,150.00	8,600.00
350	20" SERVICE SADDLE FOR 2" SERVICE	U	3.000	EA	3,170.00	9,510.00
360	2" CURB VALVE & CURB SERVICE BOX	U	3.000	EA	4,490.00	13,470.00
370	METER PIT ASSEMBLY	U	3.000	EA	4,620.00	13,860.00
380	CONTINUOUS COLLAR AROUND CURB BOX	U	1.000	EA	1,500.00	1,500.00
390	EXPLORATORY EX	U	3.000	HR	800.00	2,400.00
400	TRENCHLESS 2" SERVICE LINE.	U	660.000	LF	97.50	64,350.00

Bore Services	\$120,810.00
---------------	--------------

500	6" FLANGE ADAPTER PRV	8.000	EA	233.18	1,865.44
-----	-----------------------	-------	----	--------	----------

PRV Extra Fittings	\$1,865.44
--------------------	------------

Bid Total =====>	\$178,714.44
------------------	--------------

Shelby, Uriel

From: Chad Connell <chadc@highcountryconst.com>
Sent: Thursday, September 5, 2024 10:28 AM
To: Shelby, Uriel
Subject: cost for pump

CAUTION: [EXTERNAL] This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Urie,

The cost for the pump is \$1,195.43
Labor \$669.60
Material \$525.83

Thank You

Chad Connell
President
High Country Construction, Inc.
307-332-4933
307-330-8175 Cell



Shelby, Uriel

From: Chad Connell <chadc@highcountryconst.com>
Sent: Tuesday, October 1, 2024 1:40 PM
To: Shelby, Uriel
Subject: level indicator

CAUTION: [EXTERNAL] This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Uri

Cost to install level indicator

\$4,671.07

Thank You

Chad Connell
President
High Country Construction, Inc.
307-332-4933
307-330-8175 Cell

