

CHANGE ORDER NO.: 2

SRP-D-ARP-0117 /

Owner:	Town of Landis	Owner's Project No.:	25-04-1
Engineer:	Municipal Engineering, Inc.	Engineer's Project No.:	G-22056
Contractor:	BRS, Inc.	Contractor's Project No.:	984
Project:	Mount Moriah Church Road – North Main Street Waterline Replacements		
Contract Name:	Mount Moriah Church Road – North Main Street Waterline Replacements		
Date Issued:	2 March 2026	Effective Date of Change Order:	2 March 2026

Background:

- a. As discussed in the minutes of the project's 4th monthly progress meeting, 26 February 2026, the two arctic blasts of late January and early February 2026 are climatologically unusual and justify a 14-calendar-day extension in contract time.
- b. BRS requested 14 additional days in the attached email dated 27 February 2026.

The Contract is modified upon execution of this Change Order to provide 14 additional days for weather-related delays:

Change in Contract Price	Change in Contract Times
Original Contract Price – per Addendum #4: \$ <u>1,978,711.45</u>	Original Contract Times: Substantial Completion: <u>28 April 2026</u> Ready for final payment: <u>28 May 2026</u>
[Increase] [Decrease] from previously approved Change Orders No. 1 to No. [NA] \$ <u>(151,923.55)</u>	[Increase] [Decrease] from previously approved Change Orders No.1 to No. NA: Substantial Completion: <u>0 days</u> Ready for final payment: <u>0 days</u>
Contract Price prior to this Change Order: \$ <u>1,826,787.90</u>	Contract Times prior to this Change Order: Substantial Completion: <u>28 April 2026</u> Ready for final payment: <u>28 May 2026</u>
[Increase] [Decrease] this Change Order: \$ <u>0.00</u>	[Increase] [Decrease] this Change Order: Substantial Completion: <u>14 days</u> Ready for final payment: <u>14 days</u>
Contract Price incorporating this Change Order: \$ <u>1,826,787.90</u>	Contract Times with all approved Change Orders: Substantial Completion: <u>12 May 2026</u> Ready for final payment: <u>11 June 2026</u>

Recommended by Engineer (if required)
By: **Vincent J Tomaino**
Date: **Tomaino**
Digitally signed by Vincent J Tomaino
Date: 2026.03.26 17:22:22 -04'00'

Accepted by Contractor
Will Smith
3/27/2026


Title: Principal Project Engineer

Project Manager

Authorized by Owner

Approved by Funding Agency (NOT applicable)

By: _____



Date: _____

Title: _____