



CITY OF LAWRENCEVILLE

CONTRACT/PO CHANGE ORDER

Department: Administration Change Order #: 01

Project/PO: RP005-18 LPAC Construction Management at Risk Services Change Order Date: June 3, 2019

Contractor/Vendor: Carroll Daniel Construction

Reason Codes: **A**-New Requirement, **B**- Unforeseen Condition, **C**- Professional Errors & Omissions, **D**- City Request, **E**- Project Close-out and/or Progress Adjustments not included in Change Order

It is agreed to modify the Contract referred to above as follows:

Item	Reason Code	Item and Description of Change	Change in Contract Amount (Increase/Decrease)
1	B	Rock Removal in excess of rock removal allowance during September and October 2019	\$15,977.00
2	B	Undercutting and Remediation of Foundations per Special Inspections Firm Recommendations during September through December 2019 with 40 calendar day extension of contract time	\$163,845.00
3	B	Rock Removal/Undercutting/Remediation of Foundations and Rock Removal/Lift Station Tank Stabilization with 33 calendar day extension to contract time	\$152,219.00
4	B	Undercutting and Remediation of Foundations per Special Inspections Firm Recommendations during January through April 2020	\$30,100.00
5	B	Gwinnett County Sewer and Gwinnett County Health Department required the addition of a Grease Trap and associated Grease Waste Piping	\$55,969.00
		Net Amount	\$418,110.00

A completed Change Order Detail Listing must be attached. If applicable, attach justification memo, proposal, etc.

Original Contract/PO Amount: \$ 25,794,816.00

Previous Change Order Amount: \$ 0.00

Amount of Change Order Requested (Increase) \$ 418,110.00

New Contract/PO Amount (Including this Change Order) \$ 26,212,926.00

This contract period provided for completion will be increased/decreased by 73 calendar days. Adjusted completion date is March 7, 2021.

This document will become a supplement to the contract and all provisions of the contract will apply hereto.

Kip Stokes
Requestor

Chuck Warbington
Department Director

Authorized Approval