

CONTRACT CHANGE ORDER NO. 02

Contract No. C24-049A	Order No. 02	Date 4/4/2025
Project Title: City of Loganville Covington Street Stormwater Management Facility		State Georgia
Owner: City of Loganville		County Walton

TO: Civil Construction & Utilities, LLC
(Contractor)


You are hereby requested to comply with the following changes from the contract plans and specifications.

Description of Changes (Supplemental Plans & Specs. Attached)	Decrease In Contract Price	Increase In Contract Price
OCS Height Adjustment		\$1,500.00
OCS Hole Modification by Cutting and Collar Wall		\$1,700.00
24" Pipe Adjustment of 84 LF		\$16,800.00
Flowable Fill in between 24" RCP Void		\$900.00
42" Pipe Return Fee		\$2,500.00
42" Precast Headwall (Deduct)	(2,119.09)	
42" Brick Headwall		\$5,100.00
42" RCP Credit for 42 LF (Deduct)	(\$13,250.00)	
Additional Pavement Replacement Due to Wider Excavation (398 SF)		\$5,174.00
TOTAL from all change orders	(\$15,369.09)	\$33,674.00

Justification: Change discharge pipe size to double 24-inch RCP pipes in lieu of original 42" RCP pipe to install under 10-inch Highway 20 Force Main located within the western lane of Bobby Boss Drive. Force main as-built drawings indicated the force main was located outside the pavement, and was avoided in the original design. Actual location required either relocating the sewer force main (approximately \$33,000) or lowering and reducing the storm sewer pipe size (\$18,304.91). The revised pipe sizing is the most economical solution, and will accommodate storm flows given the upstream pond capacity.

Previous Contract Amount:	Five Hundred Forty-Nine Thousand, Six Hundred Thirty-One Dollars and 02/100	\$ 549,631.02
Amount of Change Order:	Eighteen Thousand, Three Hundred Four Dollars and 91+/100	\$ 18,304.91
Current Contract Amount:	Five Hundred Sixty-Seven Thousand, Nine Hundred Thirty-Five Dollars and 93/100	\$ 567,935.93

Previous Contract Time	Days <u>90</u>	Date _____
Change in Contract Time	Days <u>0</u>	
Current Contract Time	Days <u>90</u>	Date _____

REQUESTED: _____	(Owner)	(Date) _____
RECOMMENDED:  _____	(Owner's Architect/Engineer)	(Date) <u>04/04/2025</u>
ACCEPTED: _____	(Contractor)	(Date) _____

This document will be used as a record of any changes to the original construction contract.