

CITY OF LOS FRESNOS
**CWSRF 73687 PROPOSED WASTEWATER COLLECTION SYSTEM &
REHABILITATION**

CHANGE ORDER

CO No. 6

Owner's Project No. P814-01

Date: May 14, 2025

Contractor:

Cornett Construction Co.

PO Box 2048

San Benito, TX 78586

Engineer's Project No. P814-01

Original Contract Amount: \$1,243,877.51

Original Contract Time: 180 days

Contract Date: September 12, 2022

Notice to Proceed: September 12, 2022

For: Cornett Construction Co.

To:

You are directed to make the changes noted below in the subject contract:

Owner: City of Los Fresnos By: _____ Date: _____

Nature of Changes:

- 1) This change order shall Extend the current Contract period of Performance by a total of 154 days. This total consists of unexpected delays due to wet conditions (60 days), supply chain & material availability (55 days), remediation efforts and punch list item completion (29 days), and final inspection (10 days).

Contract Price Prior to This Change Order.....\$ 1,553,424.10

Net Increase Resulting from This Change Order.....\$ 0

Current Contract Price Including This Change Order.....\$ 1,553,424.10

Contract Time Prior to This Change Order..... 830 Days (12/20/2024)

Net Increase Resulting from This Change Order..... 154 Days

Current Contract Time Including This Change Order 984 Days (05/23/2025)

The above changes are recommended for Approval: Guzman & Muñoz Engineering and Surveying, Inc.

By: 
Jose Luis Munoz, Project Manager

Date: 05/16/2025

The above changes are accepted:

Cornett Construction Co.

By: 
Matt Cornett, President

Date: 5/15/2025