



December 5, 2022

Mr. Michael Johnson, PE  
City Engineer  
City of Madison  
100 Hughes Road  
Madison, AL 35758

**RE: Segers Road and Maecille Drive Intersection Improvements  
Amendment 1 -Additional Professional Services**

Dear Mr. Johnson,

We are requesting a contract amendment for elements of the project that have changed and/or evolved beyond the original scope and cost derivation signed October 11, 2022. The items are as follows:

**Scope**

After conducting the initial survey and analyzing the existing and proposed preliminary geometry of Segers Road, it was determined that the lane tapers just north of our project limits (north of Chesnut Heath Court), do not meet engineering design standards for the posted speed of the road, per the Manual of Uniform Traffic Control Devices (MUTCD). After discussion with the City during the initial kickoff meeting and following design review meeting, OHM will extend the limits of the project 300 feet to the north to be able to rebuild the lane tapers to the MUTCD's recommended length. The following additional effort is included to complete the project with the extension of the project limits:

- A. Survey:**  
OHM's survey crew will complete 300' of additional topographical survey to encompass the extension of the project limits beyond the proposed tapers.
- B. Design:**  
OHM will extend the limits of design to include the additional taper improvements on Segers Road. All roadway design elements including alignment, profiles, geometry, and drainage will be extended to the new limits of construction.
- C. Deliverables:**  
With the extension of the limits of the project, additional 20 scale plan sheets will be needed including: existing conditions and removal, construction plan and profile, traffic control, signing and striping plans, and erosion control plan.

**Schedule**

Upon authorization to proceed OHM will conduct the additional survey and subsequent design work of this amendment. This has the potential to delay the deliverables by 2-3 weeks.



### **Compensation**

OHM will perform the additional services on a lump sum basis for the Amendment. The Client will be invoiced for services monthly on a percentage basis.

**Additional Services: \$5,500**

### **COVID-19 Disclaimer**


As we submit this proposal, the world is in the midst of the COVID-19 health crisis, and we believe there is an increased risk for potential schedule impacts. The Schedule is based on operating in a normal environment. Our team, like the Client, is adjusting our workflow logistics and our teams are working remotely in an effective manner. However, be aware that schedule impacts from elements such as field services delays, required resource agencies, and key staff illness that neither OHM Advisors nor the Client have control over are more likely in the current environment. We will communicate proactively, clearly identify project issues as they arise, and work with the Client's staff to develop a plan to deal with unforeseen issues.

### **Authorization and Acceptance**

If this proposal is acceptable to you, your signature on this letter will serve as our authorization to proceed. If you have any questions or require additional information, please do not hesitate to contact me by email at [joshua.scheenstra@ohm-advisors.com](mailto:joshua.scheenstra@ohm-advisors.com) or by telephone at (615) 610-5224.

Thank you for giving us the opportunity to be of service.

**Orchard, Hiltz, & McCliment, Inc.**  
CONSULTANT

  
\_\_\_\_\_  
Joshua Scheenstra, PE

\_\_\_\_\_  
Project Manager

\_\_\_\_\_  
12/05/2022

**City of Madison, Alabama**  
CLIENT

(Signature) \_\_\_\_\_

(Name) \_\_\_\_\_ Paul Finley

(Title) \_\_\_\_\_ Mayor

(Date) \_\_\_\_\_