



1500 County Road 269  
Leander, TX 78641

P.O. Box 2029  
Leander, TX 78646-2029

## CHANGE ORDER

ORDER NO.: 2

DATE: 5/17/2023

AGREEMENT DATE: 23<sup>rd</sup> February, 2022

NAME OF PROJECT: Cottonwood Creek Phase 2 Wastewater Collection System Improvements

OWNER: City of Manor

CONTRACTOR: R Construction Civil, LLC

The following changes are hereby made to the CONTRACT DOCUMENTS:

1. Justification:

Item No. 1 – Add Change Order Item, C.O. 2-1, Excavation, removal and disposal of 500 LF of 8” PVC pipe @ \$49/LF

Item No. 2 – Add Change Order Item, C.O. 2-2, Installation of 500 LF of 12” PVC pipe @ \$136/LF

Item No. 3 – Add Change Order Item, C.O. 2-3, Installation of 4.61 VF of Manhole Riser, including coating @ \$3,980.04/VF

Item No. 4 – Add Change Order Item, C.O. 2-4, 500 LF of Extra Depth for pipe installation @ \$36.88/LF

Item No. 5. – Add Change Order Deduct Item, C.O. 2-5, 48.29 Loads of Groundwater Infiltration Removal and Disposal @ (\$1,039.91)/Load

2. Change to CONTRACT PRICE:

Original CONTRACT PRICE: \$697,645.00

Current CONTRACT PRICE adjusted by previous CHANGE ORDER \$788,069.00

The CONTRACT PRICE due to this CHANGE ORDER will be **INCREASE** by: \$68,122.75

The new CONTRACT PRICE including this CHANGE ORDER will be: \$856,191.75

3. Change to CONTRACT TIME:

The CONTRACT TIME will be increased or (decreased) by 350 calendar days.

The date for completion of all work will be July 17, 2023

4. Approvals Required:

To be effective, this order must be signed by all parties to the Agreement if it changes the scope or objective of the PROJECT, or as may otherwise be required by the SUPPLEMENTAL GENERAL CONDITIONS.

Recommended by: Frank Phelan, P.E. Signed: \_\_\_\_\_  
Engineer

Ordered by: \_\_\_\_\_ Signed: \_\_\_\_\_  
Owner City of Manor

Accepted by: \_\_\_\_\_ Signed \_\_\_\_\_

