



SP/SAP(s)		MN Project No.:	N/A	Change Order No.	3
-----------	--	-----------------	-----	------------------	---

Project Location					
Local Agency	City of Marshall Public Works	Local Project No.			
Contractor	Towne & Country Excavating LLC	Contract No.	Project: Z77		
Address/City/State/Zip	1191 260th Ave / Garvin / MN / 56132				
Total Change Order Amount \$	(\$9,073.10)				

Final Reconciling Change Order

Estimate Of Cost: (Include any increases or decreases in contract items, any negotiated or force account items.)					
Item No.	Description	Unit	Unit Price	+ or - Quantity	+ or - Amount \$
2105.507	COMMON EXCAVATION	C Y	\$7.55	378	\$2,853.90
2360.509	TYPE SP 12.5 WEARING COURSE MIX (3;B)	TON	\$225.00	-1.57	(\$353.25)
2451.609	AGGREGATE FOUNDATION	TON	\$25.00	-50	(\$1,250.00)
2503.503	36" RC PIPE SEWER CLASS III	L F	\$105.00	-4	(\$420.00)
2503.503	58" SPAN RC PIPE-ARCH SEWER CL IIA	L F	\$235.00	7	\$1,645.00
2503.603	8" PVC PIPE SEWER	L F	\$38.00	-3	(\$114.00)
2506.503	CONST DRAINAGE STRUCTURE DES 96-4020	L F	\$1,600.00	-0.1	(\$160.00)
2506.503	CONST DRAINAGE STRUCTURE DES 60-4020	L F	\$700.00	-0.2	(\$140.00)
2571.524	CONIFEROUS TREE 4' HT CONT	TREE	\$400.00	-6	(\$2,400.00)
2571.524	DECIDUOUS TREE 1.5" CAL CONT	TREE	\$500.00	-2	(\$1,000.00)
2573.501	STABILIZED CONSTRUCTION EXIT	LS	\$750.00	-1	(\$750.00)
2574.507	BOULEVARD TOPSOIL BORROW	C Y	\$14.00	135	\$1,890.00
2575.504	EROSION CONTROL BLANKETS CATEGORY 3N	S Y	\$1.50	-43	(\$64.50)
2575.504	TURF REINFORCEMENT MAT CATEGORY 1	S Y	\$16.00	-20	(\$320.00)
2575.505	SEEDING	ACRE	\$500.00	0.37	\$185.00
2575.508	SEED MIXTURE 25-131	LB	\$3.25	-257	(\$835.25)
2575.508	SEED MIXTURE 33-261	LB	\$21.50	-15	(\$322.50)
2575.523	RAPID STABILIZATION METHOD 3	MGAL	\$485.00	-15.5	(\$7,517.50)
Net Change this Change Order					(\$9,073.10)

Due to this change, the contract time: (check one)	
<input checked="" type="checkbox"/> Is NOT changed	<input type="checkbox"/> May be revised as provided in MnDOT Specification 1806
Number of Working Days Affected by this Contract Change: 0	Number of Calendar Days Affected by this Contract Change: 0



STATE AID FOR LOCAL TRANSPORTATION
CHANGE ORDER

Rev. February 2018

SP/SAP(s)		MN Project No.:	N/A	Change Order No.	3
-----------	--	-----------------	-----	------------------	---

Approved by Project Engineer: Jessie Dehn
10/1/2021

Dehn

Date:

Print Name: Jessie Dehn, P.E.

Phone:

Approved by Contractor: Jeff Toure

Date: 10-1-21

Print Name: Jeff - Toure

Phone: 507-828-9633