

# Change Order

## No. 06

Date of Issuance: January 4, 2024 Effective Date: January 9, 2024

Project: 2023 Northeast Side Street & Utility	Owner: City of Mauston	Owner's Contract No.:
Contract: City of Mauston - 2023 Northeast Side Street & Utility		Date of Contract: February 9, 2023
Contractor: A-1 Excavating, LLC		Engineer's Project No.: 00044075

**The Contract Documents are modified as follows upon execution of this Change Order:**

Description:

Change order to include delay from difficult excavation of weathered bedrock and utility adjustments.

Removal of guardrail on Water Street

**Attachments (list documents supporting change):**

A-1 Excavating, Inc. Changer Order Request #4 REV

A-1 Excavating, Inc. Changer Order Request #8

**CHANGE IN CONTRACT PRICE:**

**CHANGE IN CONTRACT TIMES:**

Original Contract Price:

\$3,187,130.00

[Increase] [Decrease] from previously approved Change Orders  
No. 01 to No. 05

\$ 35,492.75

Contract Price prior to this Change Order:

\$3,222,622.75

Increase of this Change Order:

\$43,092.00

Contract Price incorporating this Change Order:

\$3,265,714.75

Original Contract Times:

Working days

Calendar days

Substantial completion (days or date): \_\_\_\_\_

Ready for final payment (days or date): \_\_\_\_\_

[Increase] [Decrease] from previously approved Change Orders  
No. \_\_\_\_\_ to No. \_\_\_\_\_

Substantial completion (days): \_\_\_\_\_

Ready for final payment (days): \_\_\_\_\_

Contract Times prior to this Change Order:

Substantial completion (days or date): \_\_\_\_\_

Ready for final payment (days or date): \_\_\_\_\_

[Increase] [Decrease] of this Change Order:

Substantial completion (days or date): \_\_\_\_\_

Ready for final payment (days or date): \_\_\_\_\_

Contract Times with all approved Change Orders:

Substantial completion (days or date): \_\_\_\_\_

Ready for final payment (days or date): \_\_\_\_\_

RECOMMENDED:

ACCEPTED:

ACCEPTED:

By: \_\_\_\_\_  
Engineer (Authorized Signature)

By: \_\_\_\_\_  
Owner (Authorized Signature)

By: \_\_\_\_\_  
Contractor (Authorized Signature)

Date: \_\_\_\_\_  
Approved by Funding Agency (if applicable):

Date: \_\_\_\_\_

Date: \_\_\_\_\_

Date: \_\_\_\_\_

# Change Order Instructions

---

## **A. GENERAL INFORMATION**

This document was developed to provide a uniform format for handling contract changes that affect Contract Price or Contract Times. Changes that have been initiated by a Work Change Directive must be incorporated into a subsequent Change Order if they affect Price or Times.

Changes that affect Contract Price or Contract Times should be promptly covered by a Change Order. The practice of accumulating Change Orders to reduce the administrative burden may lead to unnecessary disputes.

If Milestones have been listed in the Agreement, any effect of a Change Order thereon should be addressed.

For supplemental instructions and minor changes not involving a change in the Contract Price or Contract Times, a Field Order should be used.

## **B. COMPLETING THE CHANGE ORDER FORM**

Engineer normally initiates the form, including a description of the changes involved and attachments based upon documents and proposals submitted by Contractor, or requests from Owner, or both.

Once Engineer has completed and signed the form, all copies should be sent to Owner or Contractor for approval, depending on whether the Change Order is a true order to the Contractor or the formalization of a negotiated agreement for a previously performed change. After approval by one contracting party, all copies should be sent to the other party for approval. Engineer should make distribution of executed copies after approval by both parties.

If a change only applies to price or to times, cross out the part of the tabulation that does not apply.

A-1 EXCAVATING, INC.  
PO BOX 90 - BLOOMER, WI 54724  
(Phone)715-568-4141 (Fax)715-568-4144

## CHANGE ORDER REQUEST

CO #4

Attention: Marcus Rue  
Company: MSA, Professional Services, Inc.  
Phone: (608) 387-0608

Project: 2023 Mauston Street & Utility Reconstruction  
Location: Mauston, WI  
Date: January 3, 2024

4/11/2023

Item #	Description	Est. Quantity	Units	Unit Price	Total
1	Utility Rock Excavation	34.5	HR	\$ 1,079.00	\$37,225.50
<del>2</del>	<del>Utility Plan Changes</del>	<del>5.5</del>	<del>HR</del>	<del>\$ 1,079.00</del>	<del>\$5,934.50</del>
<b>See A1 CO #8 attachment</b>					
<b>TOTAL:</b>					<b>\$43,160.00</b>

**Notes**

Rock Excavation summary provided in email November 27, 2023  
Utility Plan Changes ( A-1 Change Order #8 November 22, 2023)

Respectfully,



Jason Duss

**A-1 EXCAVATING, INC.**  
**PO BOX 90 - BLOOMER, WI 54724**  
**(Phone)715-568-4141 (Fax)715-568-4144**

**CHANGE ORDER REQUEST**

**CO #8**

**Attention:** Marcus Rue  
**Company:** MSA, Professional Services, Inc.  
**Address:** 1230 South Boulevard, Baraboo, WI 53913  
**Phone:** (608) 387-0608

**Project:** 2023 Mauston Street & Utility Reconstruction  
**MSA #** 00044075  
**A-1 PO #** 23008  
**Location:** Mauston, WI  
**Date:** November 22, 2023

Item #	Description	Est. Quantity	Units	Unit Price	Total
1	10" Wet Tap Saddle (Jackson & Lincoln) AWA 202302	1.0	LS	\$ 3,386.00	\$3,386.00
2	Modify 2x3 Storm Inlet #10 (Jackson & Colfax) AWA 202319	1.0	LS	\$ 986.00	\$986.00
3	Salvage Existing Hydrant STA 77+75 (Water Street) AWA 202320	1.0	LS	\$ 1,393.50	\$1,393.50
4	Modify 2x3 Storm Inlet #50.1 (Jackson & Colfax) AWA 202323	1.0	LS	\$ 101.00	\$101.00

**TOTAL:**

**\$5,866.50**

**Notes**

*Additional work performed in the field to accommodate plan inaccuracy.*

Respectfully,



Jason Duss

# ADDITIONAL WORK AUTHORIZATION

**A-1 EXCAVATING, INC.**  
 P.O. BOX 90  
 BLOOMER, WI 54724  
 (715) 568-4141 • FAX (715) 568-4144

# 202302 ✓

OWNER'S NAME City of Mauston		PHONE	DATE 4-6-2023
STREET		JOB NAME Mauston reconstruction	JOB NUMBER 23-008
CITY	STATE	STREET Jackson St. and Lincoln St.	
EXISTING CONTRACT NUMBER	DATE OF EXISTING CONTRACT	CITY Mauston	STATE Wi

You are authorized to perform the following specifically described additional work:  
 Dug down to what was suppose to be a 12" C900 water main and it was a 10" C900 water main.

We don't have a 10" wet tap saddle. I called supplier and they are bringing one for me. They are coming from Appleton and it will take them at least 2hrs.

Start 10:30 - 1:30 = 3 hrs

349 Excavator	$\$320 \times 3 = \$1,280.00$
644 Loader	$\$232 \times 3 = \$696.00$
(3) Laborers	$\$95 \times 3 \times 3 = \$855.00$
Foreman and truck	$\$185 \times 3 = \$555.00$
Plus what ever shipping is.	

**ADDITIONAL CHARGE FOR ABOVE WORK IS: \$ 3,386.00**

Payment will be made as follows: \_\_\_\_\_

Above additional work to be performed under same conditions as specified in original contract unless otherwise stipulated.

Date \_\_\_\_\_ Authorizing Signature \_\_\_\_\_  
(OWNER SIGNS HERE)

We hereby agree to furnish labor and materials - complete in accordance with the above specifications, at above stated price.

Authorized Signature \_\_\_\_\_ Date \_\_\_\_\_  
(CONTRACTOR SIGNS HERE)

**THIS IS CHANGE ORDER NO. \_\_\_\_\_**

NOTE: This Revision becomes part of, and in conformance with, the existing contract.

# ADDITIONAL WORK AUTHORIZATION

**A-1 EXCAVATING, INC.**  
P.O. BOX 90  
BLOOMER, WI 54724  
(715) 568-4141 • FAX (715) 568-4144

#202319 ✓

OWNER'S NAME City of Mauston		PHONE	DATE 5-10-23
STREET		JOB NAME Mauston reconstruction	JOB NUMBER 23-008
CITY	STATE	STREET Jackson St West & Colfax St.	
EXISTING CONTRACT NUMBER	DATE OF EXISTING CONTRACT	CITY Mauston	STATE WI

You are authorized to perform the following specifically described additional work:  
Modifying structure #10 so that storm sewer would work. Had to saw cut three new holes.

Time: 8:30 - 9:00 = 1hr

140 Excavator \$227.00 hr

644 Loader \$232.00 hr

Small tools and equipment \$57.00 hr

Laborers \$95.00 hr x 3 = \$285.00 hr

Foreman and Truck \$185.00 hr

Total = \$986.00

**ADDITIONAL CHARGE FOR ABOVE WORK IS: \$ 986.00**

Payment will be made as follows: \_\_\_\_\_

Above additional work to be performed under same conditions as specified in original contract unless otherwise stipulated.

Date \_\_\_\_\_ Authorizing Signature \_\_\_\_\_  
(OWNER SIGNS HERE)

We hereby agree to furnish labor and materials - complete in accordance with the above specifications, at above stated price.

Authorized Signature \_\_\_\_\_ Date \_\_\_\_\_  
(CONTRACTOR SIGNS HERE)

**THIS IS CHANGE ORDER NO. \_\_\_\_\_**

NOTE: This Revision becomes part of, and in conformance with, the existing contract.

# ADDITIONAL WORK AUTHORIZATION

**A-1 EXCAVATING, INC.**  
 P.O. BOX 90  
 BLOOMER, WI 54724  
 (715) 568-4141 • FAX (715) 568-4144

#202320 ✓

OWNER'S NAME City of Mauston		PHONE	DATE 5-11-23
STREET		JOB NAME Mauston reconstruction	JOB NUMBER 23-008
CITY	STATE	STREET Water St.	
EXISTING CONTRACT NUMBER	DATE OF EXISTING CONTRACT	CITY Mauston	STATE Wi

You are authorized to perform the following specifically described additional work:  
**Station: 77+75**  
 Had to remove and salvage and reinstall hydrant because existing main was so close to existing hydrant. We were only suppose to connect to hydrant lead.

Time = 1.5 hrs

140 excavator \$227 hr x 1.5 hrs = \$340.50  
 644 Loader \$232 hr x 1.5 hrs = \$348.00  
 (3) Laborers \$95 hr x 1.5 hrs = \$427.50  
 Foreman & Truck \$185 hr x 1.5 hrs = \$277.50

Total = \$1393.50

**ADDITIONAL CHARGE FOR ABOVE WORK IS: \$** 1,393.50

Payment will be made as follows: \_\_\_\_\_

Above additional work to be performed under same conditions as specified in original contract unless otherwise stipulated.

Date \_\_\_\_\_ Authorizing Signature \_\_\_\_\_  
(OWNER SIGNS HERE)

We hereby agree to furnish labor and materials - complete in accordance with the above specifications, at above stated price.

Authorized Signature \_\_\_\_\_ Date \_\_\_\_\_  
(CONTRACTOR SIGNS HERE)

**THIS IS CHANGE ORDER NO.** \_\_\_\_\_

NOTE: This Revision becomes part of, and in conformance with, the existing contract.

# ADDITIONAL WORK AUTHORIZATION

**A-1 EXCAVATING, INC.**  
P.O. BOX 90  
BLOOMER, WI 54724  
(715) 568-4141 • FAX (715) 568-4144

# 202323 ✓

OWNER'S NAME City of Mauston		PHONE	DATE 5-19-23
STREET		JOB NAME Mauston reconstruction	JOB NUMBER 23-008
CITY	STATE	STREET Water St and Mills St	
EXISTING CONTRACT NUMBER	DATE OF EXISTING CONTRACT	CITY Mauston	STATE Wi

You are authorized to perform the following specifically described additional work:  
Had to cut hole in inlet #50.1 so that we can run 8" sump pump drain line from Mills St to Union.

1- Laborer .5 hrs \$95.00 hr = \$47.50  
Small tools and equipment \$57.00 hr = \$28.50  
1 bag of motar #15.00  
10- brick #10.00

**ADDITIONAL CHARGE FOR ABOVE WORK IS: \$ 101.00**

Payment will be made as follows: \_\_\_\_\_

Above additional work to be performed under same conditions as specified in original contract unless otherwise stipulated.

Date \_\_\_\_\_ Authorizing Signature \_\_\_\_\_  
(OWNER SIGNS HERE)

We hereby agree to furnish labor and materials - complete in accordance with the above specifications, at above stated price.

Authorized Signature \_\_\_\_\_ Date \_\_\_\_\_  
(CONTRACTOR SIGNS HERE)

**THIS IS CHANGE ORDER NO. \_\_\_\_\_**

NOTE: This Revision becomes part of, and in conformance with, the existing contract.