



CHANGE ORDER NO. 001

Date:	November 13, 2023	Project #:	n/a
Contract Name:	2023 Upland Road Storm Drainage Improvements		
Contractor:	Kamins Construction		

CHANGE ORDER DESCRIPTION

Change Requested by:	<input checked="" type="checkbox"/> Engineer	<input type="checkbox"/> Contractor
Abandon approx. 300 ft of collapsed, clogged and undersized storm line on Overlake Dr West between Upland Rd & 84 th Ave NE. Install new 12" storm pipe adjacent to curb line.		

CONTRACT AMOUNT ADJUSTMENT

Bid Item # or Added Item	Description of changes – describe bid items, quantities, unit prices, etc. used to determine contract adjustment	Unit Price	Contract Adjustment Amount
2	Mobilization, Cleanup and Demobilization	7,250.00	7,250.00
4	Temporary Traffic Control	16,500.00	16,500.00
6	Removal of Structures & Obstructions	2,500.00	2,500.00
9	Commercial HMA – 50 tons	353.89 ton	17,694.50
11	Storm Pipe 12" Diam. (Incl. Bedding) – 315 lf	123.90 lf	39,028.50
12	Catch Basin, Type 1 – 3 ea	3,105.00 ea	9,315.00
n/a	Concrete Repair (Ramp & Sidewalk)	6,250.00	6,250.00
Total Contract Adjustment this Change Order			

Original Contract Amount	245,294.01
Total Previous Change Orders	0
Total this Change Order	98,538.00
Total Adjusted Contract Amount to Date	343,832.01

CONTRACT TIME ADJUSTMENT

Total Working Days the Change Order:	15	Working Days
--------------------------------------	----	--------------

The payment and/or additional time specified and agreed to in this Change Order constitutes full adjustment for and settlement of, all costs and time relating to the performance of the work described here. The work covered by the Change Order shall be performed under the same terms and conditions as those included in the original contract unless otherwise described here.

REQUIRED SIGNATURES:

City of Medina		
<i>Approved by City Manger</i>		
<i>Signature</i>	<i>(Print Name)</i>	<i>Date</i>
<i>Approved by Public Works Director</i>		
<i>Signature</i>	<i>(Print Name)</i>	<i>Date</i>
Contractor		
<i>Signature</i>	<i>(Print name & title)</i>	<i>Date</i>