

**CONSTRUCTION CONTRACT CHANGE ORDER NUMBER: 08**

1. CONTRACTOR: Texas Cordia Construction, LLC
2. Change Order Work Limits: Sta. 149+50 to Sta. 151+56
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Describe the change and the reason for the change order. When necessary, include exceptions to this agreement.

Plans called for the installation of a drainage line underneath Rail Road ROW (UPRR) using jack & bore method. UPRR does not allow cutting head extension outside the casing leading edge. For a cutting head variance, a Geo-Tech report and a risk/settlement analysis was needed. After performing these reports, it was determined that existing ground is going to settle for more than 1/8". To avoid settlement of existing ground, contractor will need to inject flowable fill as a precaution measure.

CCSJ: 0921-02-327  
Project: Taylor Rd Phase 1  
Highway: Taylor Rd  
County: Hidalgo  
District: 21 - Pharr  
Contract Number: 22-472-09-12

5. New or revised plan sheet(s) are attached and numbered: N/A

Each signatory hereby warrants that each has the authority to execute this Change Order.

By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change. Further, the contractor agrees that this agreement is made in accordance with Item 4 and the Contract. Exceptions should be noted in the response for #5 above.	<b>The following information must be provided</b>
	Time Ext. #: _____ Days added on this C.O.: _____ Amt. added by this change order: <u>\$19,382.94</u>
THE CONTRACTOR	<b>For TxDOT use only:</b>
Date <u>5/24/24</u>	Days participating: _____
By <u>[Signature]</u>	Amount participating: _____
Typed/Printed Name <u>Yara M. Corbitt, PE</u>	Signature _____ Date _____
Typed/Printed Title <u>CEO</u>	Name/Title _____

**RECOMMENDED FOR EXECUTION:**

Name/Title \_\_\_\_\_ Date \_\_\_\_\_

Name/Title \_\_\_\_\_ Date \_\_\_\_\_  
☐ APPROVED ☐ REQUEST APPROVAL

Name/Title \_\_\_\_\_ Date \_\_\_\_\_

Name/Title \_\_\_\_\_ Date \_\_\_\_\_  
☐ APPROVED ☐ REQUEST APPROVAL

Name/Title \_\_\_\_\_ Date \_\_\_\_\_

Name/Title \_\_\_\_\_ Date \_\_\_\_\_  
☐ APPROVED ☐ REQUEST APPROVAL

Name/Title \_\_\_\_\_ Date \_\_\_\_\_

Name/Title \_\_\_\_\_ Date \_\_\_\_\_  
☐ APPROVED

Engineer's Seal:

**CONSTRUCTION CONTRACT CHANGE ORDER NUMBER: 08**

Estimated Cost: \$19,382.94

CCSJ: 0921-02-327

Paid by Invoice? ( ☐ Yes ☒ No )

**TABLE A: Force Account Work and Materials Placed into Stock**

[illegible]**TABLE B: Contract Items**

				ORIGINAL + PREVIOUSLY REVISED		NEW		
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
7196-6005	FLOWABLE FILL BACKFILL	CY	1,076.83	0.00	0.00	18.00	19,382.94	19,382.94
<b>TOTALS</b>					0.00		19,382.94	19,382.94

Change Order #8

**Taylor Road Project – City of McAllen**

TO: Texas Cordia Construction, LLC  
3149-A Center Pointe Drive  
Edinburg, TX, 78539

From Owner: City of Mission

And: SAM-CS

Project: Taylor Road

Contract: 22-472-09-12

CSJ: 0921-02-327

Limits: From I-5 (US 83) To BUS 83

Change Order #8 – in the amount of **\$19,382.94** has been reviewed and approved by City of Mission to make the following contract changes.

**Purpose:**

Change Order #8 will introduce a new line item for the installation of flowable fill backfill on the proposed jack & bore for the installation of storm drain line from STA 149+50 to STA 151+56 on the contract.

City of Mission has reviewed Change Order #8 and approves the changes provided herein.

**Description:**

Plans called for the installation of a drainage line underneath Rail Road ROW (UPRR) using jack & bore method. UPRR does not allow cutting head extension outside the casing leading edge. For a cutting head variance, a Geo-Tech report and a risk/settlement analysis was needed. After performing these reports, it was determined that existing ground is going to settle for more than 1/8". To avoid settlement of existing ground, contractor will need to inject flowable fill as a precaution measure. This Change Order will introduce this new line item to properly compensate contractor for the installation of flowable fill and any cost inquired for the installation of it.

This Change Order is within the scope of the original environmental assessments and reviews.

**ADDITIONAL TIME: N/A**

**Modified Sheet No. included: N/A**

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price <b><u>\$6,212,300.31</u></b>	Original Contract Time <b><u>215 Working Days</u></b>
Previous Change Orders <b><u>-\$152,850.60</u></b>	Previous Change Orders <b><u>86 Working Days</u></b>

Contract Price prior to this Change Order <b><u>\$6,059,449.71</u></b>	Contract Time prior to this Change Order <b><u>301 Working Days</u></b>
Net <b>increase/decrease</b> of the Change Order <b><u>\$19,382.94</u></b>	Net <b>increase/decrease</b> of the Change Order <b><u>0 Working Days</u></b>
Contract Price with all approved Change Orders <b><u>\$6,078,832.65</u></b>	Contract Time with all approved Change Orders <b><u>301 Working Days</u></b>