



CITY OF
MISSION

Project: Glasscock (ML06n) Drainage Improvements Project

DATE OF ISSUANCE: 3.4.24 EFFECTIVE DATE: _____

OWNER: City of Mission, TX
OWNER'S CONTRACT NO: ML06n

CONTRACTOR: MOR-WIL, LLC ENGINEER: IZAGUIRRE ENGINEERING GROUP LLC
808 S SHARY RD STE 5 PMB 274 MISSION TX 78572

You are directed to make the following changes in the Contract Documents.

- Description:
1. See attached
 - 2.
 - 3.
 - 4.
 - 5.
- Reason for Change Order:
1. REQUESTED BY CITY OF MISSION
 - 2.
 - 3.
 - 4.
 - 5.

Attachments: Proposal, Added Days Calendar

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	\$ 3,712,513.58	Substantial Completion:	<u>240</u> calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	<u>90</u> calendar days
\$	\$ 179,059.56	Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	<u>330</u> calendar days or dates
\$	\$ 3,891,573.12	Net Increase(decrease) of this Change Order	<u>90</u> calendar days
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$	\$ 138,636.51	Substantial Completion:	<u>420</u> calendar days or dates
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.		
\$	\$ 4,030,209.63		9%

RECOMMENDED:	APPROVED:	ACCEPTED:
By: <u>[Signature]</u> Engineer (Authorized Signature)	By: _____ Owner (Authorized Signature)	By: <u>[Signature]</u> Contractor (Authorized Signature)
Date: <u>4/10/24</u>	Date: _____	Date: <u>3.4.24</u>

PROPOSAL / CHANGE ORDER #2

Project: Glasscock (ML06n) Drainage Improvements
Project

DATE OF ISSUANCE: 1/18/2024 EFFECTIVE DATE: _____

OWNER: CITY OF MISSION
1201 E 8TH ST
MISSION TXD

CONTRACTOR: Mor-Wil, L.L.C
808 Shary Rd. Ste. 5 PMB 274
Mission, Texas 78572

ENGINEER: IZAGUIRRE ENGINEERING
GROUP LLC

QUANTITY	UNIT	DESCRIPTION	UNIT PRICE	AMOUNT
-56	LF	24" RCP 56 LF @ STA 23+00	\$ 85.01	\$ (4,760.56)
-1	EA	TYPE "A" INLET 1 EA @ STA 23+00	\$ 4,533.33	\$ (4,533.33)
-166	SY	Cut and Restore Pavement 59 SY @ STA 26+00 pg C1-5 77 SY @ STA 14+00 pg C1-5 30 SY @ STA 23+00	\$ 57.60	\$ (9,561.60)
2,238	LF	Remove and Replace Curb 2223 LF @ STA 5+35 - 27+00 15 LF @ STA 27+00 West Side	\$ 24.00	\$ 53,712.00
136	SY	CUT & RESTORE CONCRETE 59 SY @ STA 26+00 pg C1-5 77 SY @ STA 14+00 pg C1-5	\$ 100.00	\$ 13,600.00
15	LF	12-Inch Casing with 8-Inch Sewer pipe & 2 8-Inch Couplings @ STA 27+00 pg C1-5	\$ 95.00	\$ 1,425.00
600	LF	Spot and adjust fiber optic cable and waterline alone 72" RCP at STA 14+00 - 20+00	\$ 25.00	\$ 15,000.00
1	LS	STA 11+00 pg C1-2 Bypass duration 1 week	\$ 6,200.00	\$ 6,200.00
1	EA	STA 11+00 pg C1-2 Drop Structure	\$ 13,750.00	\$ 13,750.00
35	LF	STA 11+00 pg C1-2 lower 8-inch sanitary sewer line	\$ 50.00	\$ 1,750.00
16	LF	STA 10+56 provided 16-Inch Casing and concrete collar for water line	\$ 180.00	\$ 2,880.00
1	EA	Remove and replace 13-foot manhole @ STA 10+90	\$ 9,800.00	\$ 9,800.00
1	LS	@ STA 4+86.09 pg C1-1 Remove and replace Type C-C inlet with 8 cy of cement and 40 LF of 42-inch pipe (Box provided by COM)	\$ 15,750.00	\$ 15,750.00
2	EA	Installation of two tress	\$ 2,500.00	\$ 5,000.00
35	LF	Valley Gutter on 20th Street	\$ 75.00	\$ 2,625.00
1	EA	SS Conflict Manhole STA 2+15 PG C7-1	\$ 16,000.00	\$ 16,000.00
Notes			Subtotal	\$ 138,636.51
TIME - ADDITION				
90	days	Due to delays and additional work		

ALL INQUIRIES TO:
Albert Garza
(956) 458-0628
email: albert.garza03@yahoo.com

CERTIFICATE OF INTERESTED PARTIES

FORM 1295

1 of 1

Complete Nos. 1 - 4 and 6 if there are interested parties.
 Complete Nos. 1, 2, 3, 5, and 6 if there are no interested parties.

OFFICE USE ONLY CERTIFICATION OF FILING

1 Name of business entity filing form, and the city, state and country of the business entity's place of business.

Mor-Wil, LLC
 MISSION, TX, TX United States

Certificate Number:
 2024-1145306

Date Filed:
 04/11/2024

Date Acknowledged:

2 Name of governmental entity or state agency that is a party to the contract for which the form is being filed.

City of Mission

3 Provide the identification number used by the governmental entity or state agency to track or identify the contract, and provide a description of the services, goods, or other property to be provided under the contract.

ML06n
 Glasscock (ML06n) Drainage Improvements Change order #2

4	Name of Interested Party	City, State, Country (place of business)	Nature of interest (check applicable)	
			Controlling	Intermediary

5 Check only if there is NO Interested Party.

6 UNSWORN DECLARATION

My name is Alb, and my date of birth is 10/14/1977.

My address is 22394 W. US Hwy 281, San Benito, TX, 78586, USA
(street) (city) (state) (zip code) (country)

I declare under penalty of perjury that the foregoing is true and correct.

Executed in Hidalgo County, State of Texas, on the 11 day of April, 2024
(month) (year)

A. Garza
 Signature of authorized agent of contracting business entity
(Declarant)