



CITY OF MISSION

Project: Gabriel ML05b Drainage Project
 DATE OF ISSUANCE: 11/13/2023 EFFECTIVE DATE: _____

OWNER: City of Mission, TX
 OWNER'S CONTRACT NO: 22-423-06-28
 CONTRACTOR: Texas Cordia Construction, LLC
3149-A Center Pointe Dr.
Edinburg, TX 78539
 ENGINEER: M2 Engineering, PPLC
1810 E. Griffin Pkwy
Mission, TX 78572

You are directed to make the following changes in the Contract Documents.


Description:	1. Additional 65 LF - Fusable C900 Pipe \$ 24,449.10 2. Additional 1 EA - Freight Charge \$ 1,800.00 3. Additional 80 LF - G&S 24" Directional Drilling \$ 13,200.00 4. Additional 80 LF - G&S Pull Back C900 Labor \$ 3,600.00 5. Material Mark Up 25% \$ 6,562.28 6. Subcontractor 5% Mark Up \$ 840.00 7. Bond Cost 1 % \$ 504.51 8. Deduct 22.18 EA Sanitary Sewer service (\$51,014.00) Item 72496007 10 11 12 13 14
--------------	--

Reason for Change Order:

1. Original bid was for 135 LF, pending 65 additional to avoid having collars on the edge
2. of Los Ebanos Rd and avoid potential accidents
3. Contract will not be changed due to having credits in the Sanitary Sewer Service Adjustment line items.
- 4.

Attachments: Requested Time, Days, Latest Pay App, CO Proposal

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price	\$ 2,084,252.00	Original Contract Time for	
		Substantial Completion:	180 days - 05/16/2023 calendar days or dates
Net Changes from previous Change Order	\$ 54,768.37	Net Change from previous Change Orders	84 calendar days
Contract Price prior to this Change Order	\$ 2,139,020.37	Contract Time prior to this Change Order	
		Substantial Completion:	264 days -08/08/2023 calendar days or dates
Net Increase(decrease) of this Change Order	\$ 0	Net Increase(decrease) of this Change Order	129 calendar days
Contract Price with all approved Change Orders	\$ 2,084,252.00	Contract Time with all approved Change Orders	
	Net % increase(decrease) from original contract price. 0%	Substantial Completion:	393 Days - 12/15/2023 calendar days or dates

RECOMMENDED:	APPROVED:	ACCEPTED:
By: _____ Engineer (Authorized Signature)	By: _____ Owner (Authorized Signature)	By:  Contractor (Authorized Signature)
Date: _____	Date: _____	Date: _____