



MEETING DATE: December 18, 2023

PRESENTED BY: Abel Bocanegra, P.E., City Engineer

AGENDA ITEM: Authorization to approve Change Order #2 for Taylor Rd Phase 1 for the City of Mission - Bocanegra

NATURE OF REQUEST:

The City of Mission is seeking authorization to approve Change Order #2 of the Taylor Rd Phase 1. The project was delayed due to conflicting utilities, affecting contractor critical paths. The relocation of utilities was delayed due to a storm impacting operations in City of Mission. Existing power poles were located on proposed sewer and waterline alignments, affecting progress. The contractor is requesting an extension of 70 days, and an adjustment of quantities for traffic control will need to be done the amount for the project will increased by \$20,988.00. Therefore, City Staff is recommending Change Order for the total amount of \$6,233,288.31 and 287 working days with all approved Change Orders.

BUGETED: Yes **FUND:** Taylor Road Project **ACCT. #:** 09-413-74910

BUDGET: \$ 612,689 **EST. COST:** \$6,233,288.31 **CURRENT BUDGET BALANCE:** \$ _____

BID AMOUNT: \$ _____

STAFF RECOMMENDATION:

Approval

Departmental Approval: Finance, Purchasing

Advisory Board Recommendation: N/A

City Manager's Recommendation: Approval *RP*

RECORD OF VOTE:	APPROVED:	_____
	DISAPPROVED:	_____
	TABLED:	_____

_____ AYES

_____ NAYS

_____ DISSENTING _____