

CHANGE ORDER

Change Order No. 2

Date: August 27, 2026

Agreement Date: March 17, 2026

Sheet: 1 of 2

Owner: **Mission Springs Water District**

Project Description: **Little Morongo/19th Avenue RES-BCT Solar Site Repairs**

Contractor: **Photovoltaics California**

The following changes are hereby made to the Contract:

The Contract term is being extended and an increase to the contract amount for the downpayment to purchase replacement inverters and trackers as provided in this Change Order.

JUSTIFICATION

A contract term extension is being requested as the project has been delayed due to critical repairs needed to maintain system operations and ongoing troubleshooting activities due to incidents of theft and vandalism at the project site. The extension will extend the current contract term to allow the work to continue and be completed without interruption.

The contract amount is being increased for the use of the remaining contingency amount of \$3,557.93 for downpayment of the inverters and trackers. Based on current schedule, this will allow material delivery in October rather than December. While an additional change order for a contract amount increase will be forthcoming for the remaining cost of the labor and materials for the seven inverters and two trackers, it is essential to issue a cost increase for the downpayment to minimize further delay of contract completion.



CHANGE IN CONTRACT AMOUNT

Original Contract Amount	<u>\$295,229.27</u>
Current Contract Amount (Including Previously Approved Change Orders)	<u>\$321,194.27</u>
Additional Cost Included in This Change Order	<u>\$3,557.93</u>
Total Revised Contract Amount	<u>\$324,752.20</u>

CHANGE IN CONTRACT TIME

Contract Time Will Be Increased	<u>190 Calendar Days</u>
Date for Completion of All Work	<u>February 19, 2027</u>

APPROVALS REQUIRED

To be effective, this Change Order must be approved by the Owner if it changes the scope or objective of the Project, or as may otherwise be required by the Contract Documents.

Requested by: <u>Daniel Friend</u>	Date: <u>09/02/2026</u>
Mission Springs Water District Danny Friend - Director of Operations	
Recommended by: <u>Daniel Friend</u>	Date: <u>09/02/2026</u>
Mission Springs Water District Danny Friend - Director of Operations	
Approved by: <u>Brian Macy</u>	Date: <u>09/02/2026</u>
Mission Springs Water District Brian E. Macy, P.E. - General Manager	
Accepted by: <u>[Signature]</u>	Date: <u>9/1/26</u>
Photovoltaics California Luke Pollinger - President	



CHANGE ORDER

Change Order No. 2

Date: August 27, 2026

Agreement Date: March 17, 2026

Sheet: 1 of 2

Owner: **Mission Springs Water District**

Project Description: **Little Morongo/19th Avenue RES-BCT Solar Site Repairs**

Contractor: **Photovoltaics California**

The following changes are hereby made to the Contract:

The Contract term is being extended and an increase to the contract amount for the downpayment to purchase replacement inverters and trackers as provided in this Change Order.

JUSTIFICATION

A contract term extension is being requested as the project has been delayed due to critical repairs needed to maintain system operations and ongoing troubleshooting activities due to incidents of theft and vandalism at the project site. The extension will extend the current contract term to allow the work to continue and be completed without interruption.

The contract amount is being increased for the use of the remaining contingency amount of \$3,557.93 for downpayment of the inverters and trackers. Based on current schedule, this will allow material delivery in October rather than December. While an additional change order for a contract amount increase will be forthcoming for the remaining cost of the labor and materials for the seven inverters and two trackers, it is essential to issue a cost increase for the downpayment to minimize further delay of contract completion.



CHANGE IN CONTRACT AMOUNT

Original Contract Amount	<u>\$295,229.27</u>
Current Contract Amount (Including Previously Approved Change Orders)	<u>\$321,194.27</u>
Additional Cost Included in This Change Order	<u>\$3,557.93</u>
Total Revised Contract Amount	<u>\$324,752.20</u>

CHANGE IN CONTRACT TIME

Contract Time Will Be Increased	<u>190 Calendar Days</u>
Date for Completion of All Work	<u>February 19, 2027</u>

APPROVALS REQUIRED

To be effective, this Change Order must be approved by the Owner if it changes the scope or objective of the Project, or as may otherwise be required by the Contract Documents.

Requested by: <u>Daniel Friend</u>	Date: <u>09/02/2026</u>
Mission Springs Water District Danny Friend - Director of Operations	
Recommended by: <u>Daniel Friend</u>	Date: <u>09/02/2026</u>
Mission Springs Water District Danny Friend - Director of Operations	
Approved by: <u>Brian Macy</u>	Date: <u>09/02/2026</u>
Mission Springs Water District Brian E. Macy, P.E. - General Manager	
Accepted by: <u>[Signature]</u>	Date: <u>9/1/26</u>
Photovoltaics California Luke Pollinger - President	

