

REGIONAL WATER RECLAMATION FACILITY MONTHLY UPDATE

BOARD OF DIRECTORS MEETING



Steve Ledbetter for: Danny Friend

MISSION SPRINGS WATER DISTRICT | DECEMBER 17, 2020

Regional Water Reclamation Facility Monthly Update for November 2020

Regional Water Reclamation Facility

- Staff completed the 100% design review workshop with the consultant (AECOM). The consultant (AECOM) will prepare the final issue for bid contract documents in December.
- Staff expects to submit the final parcel map package to the City of Desert Hot Springs for review and approval in the coming months.
- The consultant (EnviroLogic Resources) is preparing the final Monitoring Wells Workplan, required by the approved WDR, and will submit to the Regional Board in December for review and approval.
- Staff anticipates receiving the proposal from AECOM for Technical Support during bidding in December. Depending on the amount, this may be brought to the Board in January.
- Staff continues to monitor progress on the SRF/Grant funding application with the SWRCB.
 - Staff met with the SWRCB staff regarding the septic abatement within AD-15 Area M2; more specifically:
 - To maximize grant funding opportunities, the SWRCB will require abatement of the on-site septic tanks within the first year following construction.
 - The SWRCB offered three options to move forward with regarding how the on-site abatement is best accomplished. Staff is currently reviewing and will finalize the details with the SWRCB in December.
 - Staff will continue to coordinate with the SWRCB regarding the final determination of grant funding and status of the funding agreement.

Regional Water Reclamation Facility Conveyance Line

- MSWD placed design on hold due to utility easements required along Little Morongo Road by the Project.
- The consultant (TKE) met with CVCC to define the easement approval path. Following, the consultant (TKE) confirmed that the RWRP is a covered project under the CVMSHCP. As such, Staff, and consultant (TKE) are preparing to attend the next CVCC Coordination/Joint Projects Review Meeting to seek approval of the required easement.
- No response was received from the utility easement request sent in September. As such, the consultant (TKE) will try to establish contact by phone and send follow-up requests.