

CITY OF NEEDLES
CHANGE ORDER

PROJECT: Jack Smith Park Walking/Biking Trail

Order No. 1

OWNER: City of Needles

CONTRACTOR: Western Construction Specialists, Inc.

FOLLOWING CHANGES ARE MADE TO THE CONTRACT:

Description of Changes

Increase Contract Price

- | | |
|--|-------------|
| 1. Remove and replace approx. 45' L.F. of sidewalk for ADA compliance | \$ 6,750.00 |
| 2. Install approx. 700 sq. ft. concrete flatwork (5 pads) for exercise equipment install | \$13,900.00 |

JUSTIFICATION:

1. Remove and replace approx. 45' L.F. of sidewalk.
The lump sum amount of \$6,750 shall be compensation in full for all material and labor to remove and replace 45' L.F. of concrete sidewalk to bring it in compliance with ADA slope requirements. Funded by project contingency.
2. Install approx. 700 sq. ft. concrete flatwork (5 pads) for exercise equipment install.
The lump sum amount of \$13,900 shall be compensation in full for all material and labor to install approx. 700 S.F. of concrete (5 pads) for City purchased exercise equipment. The original bid included the cost for 2 concrete pads for ADA equipment, however funds available at the end of construction allowed the addition of 5 pads for the remaining equipment. Funded by project contingency and available grant funding.

Original Contract Price	\$134,965.30
Previous Change Order(s) Amount	0.00
Original Contract Price plus previous Change Orders	\$134,965.30
Contract Price Due This Change Order	\$20,650.00
New Contract Price	\$155,615.30

CHANGE IN CONTRACT TIME

Contract Time will be (Increased)	Adjusted Date for Completion of all Work	Calendar Days
35 days	March 15, 2024	N/A

APPROVALS REQUIRED

Requested by: _____ Date: _____
Signature (Project Manager)

Contractor Acceptance: *Julie Rosas* Date: 02/16/2024
Signature (Contractor)

Approved by: _____ Date: 2/27/24
Signature (City Manager) **CC meeting**

CHANGE ORDER