

CITY OF NEEDLES

CHANGE ORDER

PROJECT: Water Main and Manifold Improvements ProjectORDER NO: 1OWNER: City of NeedlesCONTRACTOR: Pyramid Building & Eng., Inc.

FOLLOWING CHANGES ARE MADE TO THE CONTRACT:

<u>Description of Changes</u>	<u>Decrease Contract Price</u>	<u>Increase Contract Price</u>
1) Install Additional Valves & Tees (Monterey) to isolate neighborhoods for water shut-down		\$ 89,700.82

JUSTIFICATION:

Additional work required to replace hot taps with cut-in tees and valves and to add valves in order to isolate the area for new watermain connections and functionality. The description in the attached Change Order summary provides additional details of the issues at hand and how they are addressed in this change order. Steve Ledbetter, P.E. and contract City Engineer has negotiated this Change Order with the contractor and has approved with minor comments. This Change Order to be funded by 10% contingency previously approved by City Council.

Original Contract Price	\$1,128,676.00
Previous Change Order(s) Amount	\$0.00
Original Contract Price plus previous Change Orders	\$1,128,676.00
Contract Price Due This Change Order	\$ 89,700.82
New Contract Price	\$1,218,376.82

CHANGE IN CONTRACT TIME

Contract Time will be (Increased)	Adjusted Date for Completion of all Work	Calendar Days
	November 21, 2025	

APPROVALS REQUIREDRequested by: _____
*Signature (Project Manager)*Date: 09/8/25Contractor Acceptance: _____
Signature (Contractor)

Date: _____

Approved by: _____
*Signature (City Manager)*Date: 09/23/2025
CC meeting

CHANGE ORDER