

NORMAN UTILITIES AUTHORITY
CITY OF NORMAN
CLEVELAND COUNTY, OKLAHOMA

DATE: November 30, 2021

CHANGE ORDER NO.: One (1)

CONTRACT NO.: K-2021-12

PROJECT: WB0212 - Norman Water Well Lines - Franklin Rd. & 60th Ave N.E.

CONTRACTOR: SMC Utility Construction
8405 SW 15th Street, Oklahoma City, OK

	<u>Contract Time</u>		<u>Contract Amount</u>	
ORIGINAL:	180	calendar days	\$1,082,550.00	
PREVIOUS CHANGE ORDERS:	0	calendar days	\$0.00	
THIS CHANGE ORDER:	325	calendar days	\$54,596.00	5.04%
REVISED AMOUNT:	505	calendar days	\$1,137,146.00	
ORIGINAL START DATE:	September 10, 2020			
ORIGINAL COMPLETION DATE:	March 9, 2021			
PREVIOUS COMPLETION DATE:	March 9, 2021			
NEW COMPLETION DATE:	January 28, 2022			

DESCRIPTION:	Increase / Decrease (\$)
CO 1.1 - Revision to Boring at Sta. 60+18 - Revise 25 LF of Steel Casing Boring to 60 LF of PVC Pipe boring to make work safer and to avoid potential utility conflict per SMC 1/20/2021 letter.	-\$300.00
CO 1.2 - Revision to Boring at Sta. 81+32 - Revise 29 LF of Steel Casing Boring to 70 LF of PVC Pipe boring to make work safer and to avoid potential utility conflict per SMC 2/2/2021 letter.	-\$300.00
CO 1.3 - Final Quantity Adjustment - Revise Quantities for Line Items 6, 12, 16, 19, 20, 26, and 30 to match quantities actually required to complete the Work. See Section entitled "BID ITEMS" on page 2 of Change Order for tabulation.	\$55,196.00
CO 1.4 - Time Extension - Add 325 Calendar Days (with no associated costs) to the Contract Duration for project delays associated with the added materials quantities listed above in Item CO 1.3, extreme weather conditions experienced throughout the project, and delays in obtaining materials due to supply chain disruptions, all of which have been deemed beyond contractor's control.	325 Cal. Days
SMC Utility Construction agrees to complete the work as amended and modified by Change Order No. 1 as described above.	

SUBMITTED BY
CONTRACTOR:

Bob Zeland
SMC Utility Construction

Date: 3/9/2022

RECOMMENDED BY
ENGINEER:

Jeffrey Chavez
Jeffrey Chavez, PE, Garver

Date: Digitally Signed 03/09/2022

APPROVED AS TO FORM
AND LEGALITY:

City Attorney

Date: _____

ACCEPTED BY
NORMAN UTILITIES AUTHORITY:

Mayor

Date: _____

