

NORMAN UTILITIES AUTHORITY  
CITY OF NORMAN  
CLEVELAND COUNTY, OKLAHOMA


DATE: May 8, 2026  
 CHANGE ORDER NO.: Two (2)  
 CONTRACT NO.: K-2324-66  
 PROJECT: WW0326 - Norman WRF Dewatering Improvements - PHASE I  
 CONTRACTOR: Crossland Heavy Contractors  
501 S. East Avenue, Columbus, Kansas 66725


	<u>Contract Time</u>	<u>Contract Amount - Phase I</u>	
ORIGINAL:	540 calendar days	\$3,320,000.00	
PREVIOUS CHANGE ORDERS:	167 calendar days	\$67,070.00	2.02%
THIS CHANGE ORDER:	492 calendar days	-\$24,256.32	-0.73%
REVISED AMOUNT:	1199 calendar days	\$3,362,813.68	1.29%
ORIGINAL START DATE:	January 17, 2024	<u>Contract Amount - Phase II</u>	
ORIGINAL COMPLETION DATE:	July 10, 2025	\$250,497.00	7.55%
PREVIOUS COMPLETION DATE:	December 24, 2025	\$3,613,310.68	8.83%
NEW COMPLETION DATE:	April 30, 2027		


<u>DESCRIPTION</u>	<u>INCREASE/DECREASE (\$)</u>
Define Phase I of Project WW0326, Norman WRF Dewatering Improvements as including ALL BASE BID WORK (except as adjusted in this Change Order No. 2); PREVIOUSLY EXECUTED CHANGE ORDER NO. 1; and the following changes added by this Change Order No. 2:	
1. Reduce quantity of Line Item 21 00, Owner's Allowance No. 1, by 0.1425632 for a new contract quantity of 0.8574368.	-\$14,256.32
2. Reduce quantity of Line Item 22 00, Owner's Allowance No. 2, by 1 for a new contract quantity of 0.	-\$10,000.00
3. Time extension to complete work on Phase I of Project WW0326, Norman WRF Dewatering Improvements	181 Cal Days
<b>Total for Change Order No. Two (2) - Phase I =</b>	<b>-\$24,256.32 &amp; 181 Cal. Days</b>
Define Phase II of Project WW0326, Norman WRF Dewatering Improvements as including ONLY the following additional work added to Contract by this Change Order No. 2:	
1. Furnish and install new Conveyor No. 5 at Norman WRF as described in Attachment No. 1 to this Change Order	\$221,584.00
2. Install new sludge pumps at Norman WRF as described in Attachment No. 1 to this Change Order	\$28,913.00
3. Time extension to complete work on Phase II of Project WW0326, Norman WRF Dewatering Improvements.	492 Cal Days
<b>Total for Change Order No. Two (2) - Phase II =</b>	<b>\$250,497.00 &amp; 492 Cal. Days</b>

Crossland Heavy Contractors agrees to complete the work as amended and modified by Change Order No. Two (2) as described above.

CONTRACTOR:  Date: 6/1/26  
 Crossland Heavy Contractors

RECOMMENDED BY ENGINEER:  Date: 6/1/26  
 Michael Nguyen, PE, Garver



APPROVED AS TO FORM AND LEGALITY:  Date: 6/4/26  
 City Attorney

ACCEPTED BY NORMAN UTILITIES AUTHORITY: \_\_\_\_\_ Date: \_\_\_\_\_  
 Mayor

Attachment 1

AMENDMENT ITEMS (Quantity Revisions to Original Bid Line Items):

No.	Bid Line Item	Description	Units	Original Contract Quantity	Unit Price	Original Contract Amount	Proposed Qty Increase/Decrease	Cost Increase / Decrease	Percent Change
<b>Under Phase I of Project WW0326, Norman WRF Dewatering Improvements:</b>									
1	21 00	Owner's Allowance No. 1	LS	1	\$100,000.00	\$100,000.00	-0.1425632	-\$14,256.32	-14.26%
2	22 00	Owner's Allowance No. 2	LS	1	\$10,000.00	\$10,000.00	-1.0000000	-\$10,000.00	-100.00%
Subtotal Amendment Items =								-\$24,256.32	-0.73%

CHANGE ORDER ITEMS (New Line Items with Estimated Quantities):

No.	Bid Line Item	Units	Previous Contract Quantity	Unit Price	Original Contract Amount	Proposed Qty Increase/Decrease	Cost/Time Increase /Decrease	Percent Change
<b>Under Phase I of Project WW0326, Norman WRF Dewatering Improvements:</b>								
1	No Cost Time Extension to Complete Phase I Work	Cal Days	707	N/A	707	181	181	N/A
<b>Under Phase II of Project WW0326, Norman WRF Dewatering Improvements:</b>								
2	Furnish and install Conveyor No. 5 for the Norman WRF in accordance with new drawing nos. 08-I552, 55-X101, 55-X102, 55-P101, 55-P301, 55-E106, 55-E107, and 90E502 and new specification section 14 90 00, Shaftless Screw Conveyor System, all prepared by Garver and transmitted on February 24, 2026.	LS	0	\$221,584.00	\$0.00	1	\$221,584.00	6.67%
3	Install new sludge pumps as per scope detailed in Garver email of March 24, 2026 including in the marked up drawing no. 90-E-718 attached to the email. Note the following regarding this work: <ul style="list-style-type: none"> <li>- Pumps will be furnished by Owner upon completion of procurement and fabrication.</li> <li>- Contractor responsible for coordinating delivery, unloading and any temporary storage of equipment that may be necessary.</li> <li>- Contractor responsible for coordinating testing, startup and commissioning of equipment.</li> </ul>	LS	0	\$28,913.00	\$0.00	1	\$28,913.00	0.87%
4	No Cost Time Extension to Complete Phase II Work	Cal Days	707	N/A	707	492	492	N/A
Subtotal Change Order Cost Items =							\$250,497.00	7.55%
Total All Amendment & Change Order Cost Items =							\$226,240.68	6.81%

	Time (Cal. Days)	Costs	
		Amounts	Percentage
<b>Original Phase I Contract Amount</b>	<b>540</b>	<b>\$3,320,000.00</b>	
Net Total for Previous Phase I Change Orders	167	\$67,070.00	2.02%
Net Total for Phase I Changes in Change Order No. 2	181	-\$24,256.32	-0.73%
<b>Revised Phase I Contract Amount</b>	<b>888</b>	<b>\$3,362,813.68</b>	101.29%
Net Total for Phase II Changes in Change Order No. 2	492	\$250,497.00	7.55%
<b>Phase II Contract Amount</b>	<b>1,199</b>	<b>\$3,613,310.68</b>	108.83%