

NORMAN UTILITIES AUTHORITY  
 CITY OF NORMAN  
 CLEVELAND COUNTY, OKLAHOMA

DATE: January 9, 2024  
 CHANGE ORDER NO.: Three (3)  
 CONTRACT NO.: K-2223-118  
 PROJECT: WW0178 - Sanitary Sewer Stream Crossing Replacement  
 CONTRACTOR: Krapff-Reynolds Construction Co  
2400 N.E. 4th Street, Oklahoma City, OK 73117

	<u>Contract Time</u>		<u>Contract Amount</u>	
ORIGINAL:	90	calendar days	\$593,630.00	
PREVIOUS CHANGE ORDERS:	97	calendar days	\$74,607.00	12.57%
THIS CHANGE ORDER:	26	calendar days	-\$73,500.00	-12.38%
REVISED AMOUNT:	213	calendar days	\$594,737.00	0.19%
ORIGINAL START DATE:	May 8, 2023			
ORIGINAL COMPLETION DATE:	August 6, 2023			
PREVIOUS COMPLETION DATE:	November 11, 2023			
NEW COMPLETION DATE:	December 7, 2023			

<u>DESCRIPTION:</u>	<u>Increase / Decrease (\$)</u>
<b>CO 3.1 - Reduce Quantity of Line Item No. 12, Rip Rap:</b> Reducing quantity of Line Item No. 12, Rip Rap by 1,500 SY to match quantity actually used on the project.	-\$73,500.00
<b>CO 3.2 - Time Extension Due to Additional Manufacture Delay in Furnishing Composite Manhole Covers/Rings:</b> Change Order 2 revised both manhole rings and covers from cast iron to composite at NUA request. Change Order No. 2 included an estimate of the anticipated delay in delivery of these items. However, beyond the Contractor's control, delivery of the composite rings and covers was delayed an additional 26 Calendar Days.	\$0.00
<b>TOTAL for CO 3 =</b>	<b>-\$73,500.00</b>
1. Additional time for CO 3.1 above:	0 Cal. Days
2. Additional time for CO 3.2 above:	26 Cal. Days
Total:	26 Cal. Days

Krapff-Reynolds Construction Co. agrees to complete the work as amended and modified by Change Order No. 3 as described above.

CONTRACTOR:  Date: 1/12/2024  
 Krapff-Reynolds Construction Co

RECOMMENDED BY ENGINEER:  Date: 1/9/2024  
 Kenneth J. Giannone, P.E., City of Norman Utilities

APPROVED AS TO FORM AND LEGALITY:  Date: 1/19/24  
 City Attorney

ACCEPTED BY NORMAN UTILITIES AUTHORITY: \_\_\_\_\_ Date: \_\_\_\_\_  
 City Manager

