

NORMAN UTILITIES AUTHORITY
CITY OF NORMAN
CLEVELAND COUNTY, OKLAHOMA

DATE: April 5, 2022
 CHANGE ORDER NO.: Five (5)
 CONTRACT NO.: Contract K-1920-73
 PROJECT: FYE17 Sewer Maintenance Project
 CONTRACTOR: Horseshoe Construction, Inc.
2309 S. Battleground Road
La Porte, TX 77571

| | <u>Contract Time</u> | | <u>Contract Amount</u> |
|---------------------------|-----------------------|---------------|------------------------|
| ORIGINAL: | <u>360</u> | calendar days | <u>\$2,796,161.25</u> |
| PREVIOUS CHANGE ORDERS: | <u>109</u> | calendar days | <u>\$156,183.00</u> |
| THIS CHANGE ORDER: | <u>250</u> | calendar days | <u>\$20,000.00</u> |
| REVISED AMOUNT: | <u>719</u> | calendar days | <u>\$2,972,344.25</u> |
| ORIGINAL START DATE: | <u>April 27, 2020</u> | | |
| ORIGINAL COMPLETION DATE: | <u>April 22, 2021</u> | | |
| PREVIOUS COMPLETION DATE: | <u>August 9, 2021</u> | | |
| NEW COMPLETION DATE: | <u>April 16, 2022</u> | | |

| DESCRIPTION: | \$ Increase | \$ Decrease |
|---|-------------|-------------|
| Item 1: Allowance to use cast-in-place-pipe in lieu of pipe bursting method and use of internal sewer reconnections to reduce impacts to customers. | 20,000.00 | 0.00 |
| Item 2: Increase contract time due to material delivery challenges associated with the cast-in-place-pipe materials. | 0.00 | 0.00 |

SUBMITTED BY
CONTRACTOR:

Horseshoe Construction, Inc.

Date: 4-5-2022

RECOMMENDED BY
ENGINEER:

Nathan M. Madenwald, P.E., Utilities Engr.

Date: 4/14/22

REVIEWED AS TO FORM
AND LEGALITY:

City Attorney

Date: 4/18/22

ACCEPTED BY
NORMAN UTILITIES AUTHORITY:

Darrel Pyle, City Manager

Date: 4-18-22



| | | | | | | | |
|---|---|-------------|-----------------|-------------------|--------------------|--|-------------|
| Change Order No. 5 | | | | | | | Page 2 of 2 |
| Contract K-1920-73 | | | | | | | |
| Attachment 1 | | | | | | | |
| Item 1: Allowance to use cast-in-place-pipe in lieu of pipe bursting method and use of internal sewer reconnections to reduce impacts to customers. | | | | | | | |
| <u>Bid Item</u> | <u>Description</u> | <u>Unit</u> | <u>Quantity</u> | <u>Unit Price</u> | <u>Total Price</u> | | |
| CO5-1 | Addition of Cast-In-Place Pipe (CIPP) as Allowable Installation Method per Attached Specifications (Quantity to be Claimed in Addition to Item 9) | LF | 1806.00 | \$0.00 | \$0.00 | | |
| CO5-2 | Service Reconnections for CIPP Sections - Includes Internal Reconnections and Service Line Lining to Top Vertical Bend or Internal Reconnection to Previously Replaced Service Reconnection per Attached Specifications (Services cannot also be claimed under Item 22) | LS | 1.00 | \$20,000.00 | \$20,000.00 | | |
| | | | | Subtotal | \$20,000.00 | | |