

**AMENDMENT NO. 2
TO CONTRACT K-1819-87
FOR
ENGINEERING SERVICES**

This Amendment No. 2 dated this _____ day of _____ 2024 is made a part of Contract K-1819-87 (Agreement) dated December 11, 2018 as modified by Amendment No. 1, dated November 12, 2019, between the Norman Utilities Authority (OWNER) and Garver (formerly Cabbiness Engineering) (ENGINEER) for professional engineering services.

1. The Scope of Services of ENGINEER of said Agreement are amended and supplemented as described in Attachment A, attached hereto and incorporated by reference herein.
2. The Cost of Services rendered by ENGINEER shall be amended in Attachment B, attached hereto and incorporated by reference herein.

Acceptance of the terms of this Amendment is acknowledged by the following authorized signatures of the parties to the Agreement. All other particulars in the original Agreement as modified by Amendment No. 1 and not specifically referenced in this Amendment No. 2 remain in effect and unchanged.

IN WITNESS WHEREOF, OWNER and ENGINEER have executed this AGREEMENT.

DATED this _____ day of _____ 2024.

Garver (formerly Cabbiness Engineering) - ENGINEER

By:

Printed
Name:

Title:



J. BRET CABBINESS

SR. PROJECT MANAGER

ATTEST




Michael Nguyen

Project Manager

Norman Utilities Authority- OWNER

APPROVED as to form and legality this 17 day of Sept, 2024.


City Attorney

APPROVED by the Trustees of the Norman Utilities Authority this _____ day of _____, 2024.

ATTEST

By:

Printed
Name:

Title:

ATTACHMENT A

SCOPE OF SERVICES

Contract K-1819-87, Parsons Addition Waterline Replacement project was contracted as a single project that would require one set of bidding documents and that would be managed from bidding through construction and closeout as a single project. Once initial design was completed, a series of meetings with stakeholders led to the decision to divide the project into two separate projects of shorter duration that would be bid and constructed separately. Amendment No. 1, which was approved on November 12, 2019, reimbursed ENGINEER for the cost to revise the plans and to furnish bidding and construction administration services for separate "Phase 1" and "Phase 2" projects. Amendment No. 2 will reimburse ENGINEER for the following ADDITIONAL SERVICES required on the project:

1. Field investigate and revise final plans and bidding documents for Phase 2 of the Parsons Addition Waterline Replacement project to include new and revised fire lines installed after execution of Amendment No. 1.
2. Include of new fire lines installed after execution of Amendment No. 1 in record drawings for Phase 2 of the Parsons Addition Waterline Replacement project.

ATTACHMENT B

COMPENSATION

The OWNER will compensate ENGINEER for additional costs incurred as described below:

Task No.	Task Description	Original Contract Amount	Amendment No. 1 (11/12/2019)	Current Contract Amount	Amendment No. 2	Final Contract Amount
1A	Project Reconnaissance	\$1,000	\$0.00	\$1,000	\$0.00	\$1,000
1B	Topographic Survey	\$36,400	\$0.00	\$36,400	\$0.00	\$36,400
2A	Preliminary Engineering Report	\$24,000	\$0.00	\$24,000	\$0.00	\$24,000
2B	Preliminary Construction Plans (65%)	\$33,500	\$0.00	\$33,500	\$0.00	\$33,500
2C	Public Meetings	\$4,000	\$0.00	\$4,000	\$0.00	\$4,000
3A	Final Design and Construction Documents	\$21,000	\$4,200	\$25,200	\$14,900	\$40,100
4A	Limited Construction Administration	\$2,000	\$2,000	\$4,000	\$0.00	\$4,000
4B	As-Built Drawings/Documents	\$4,000	\$1,500	\$5,500	\$3,600	\$9,100
Total Contract		\$125,900	\$7,700	\$133,600	\$18,500	\$152,100

The ENGINEER may submit interim statements, not to exceed one per month, for partial payment for SERVICES rendered. The statements to OWNER will be by task for the percentage of work actually completed. The OWNER shall make interim payments within 30 calendar days in response to ENGINEER's interim statements.

Additional services not included in the work described in this Amendment must be authorized by additional Amendments to the Agreement.