

CHANGE ORDER SUMMARY
CITY OF NORMAN
CLEVELAND COUNTY, OKLAHOMA

CHANGE ORDER NO. 2

DATE: February 22, 2022

CONTRACT NO.: K-2021-53

SUBMITTED BY: Paul D'Andrea

PROJECT: Porter and Acres Intersection 2019 Bond Project

CONTRACTOR: Rudy Construction Co.
3101 NE 63rd Street
Oklahoma City, Oklahoma 73121

Original Completion Date: August 13, 2021

Previous Completion Date: September 27, 2021 ORIGINAL CONTRACT AMOUNT \$ 2,600,996.65

(Increase) this change order 203 Calendar days

New Completion Date: April 18, 2022 PRESENT CONTRACT AMOUNT \$ 2,625,907.65

DESCRIPTION	DECREASE	INCREASE
Change in Pay Quantities	\$0.00	\$184,533.80


NET CHANGE \$184,533.80

REVISED CONTRACT AMOUNT \$2,810,441.45

See Detailed Quantity Change Summary on Page 2 of 2.

ITEM NO.	CODE NO.	DESCRIPTION	UNIT	UNIT CHANGE	UNIT PRICE	INCREASE	DECREASE
202(A)	0183	UNCLASSIFIED EXCAVATION	CY	268	\$20.00	\$5,360.00	
230(A)	2806	SOLID SLAB SODDING	SY	143	\$2.60	\$371.80	
402(E)	0225	TRAFFIC BOUND SURFACE COURSE TYPE E	TON	512	\$25.00	\$12,800.00	
609(B)	1500	1'-8" COMB. CURB & GUTTER (6" BARRIER)	LF	210	\$27.00	\$5,670.00	
610(B)	0399	6" CONCRETE DRMEWAY (H.E.S.)	SY	225	\$60.00	\$13,500.00	
611(G)	5119	INLET CI DES. 2 (2D)	EA	4	\$4,000.00	\$16,000.00	
611(L)	0487	JUNCTION BOXES	EA	2	\$3,500.00	\$7,000.00	
619(B)	4726	REMOVAL OF CURB & GUTTER	LF	210	\$10.00	\$2,100.00	
619(B)	4727	REMOVAL OF CONCRETE PAVING	SY	180	\$10.00	\$1,800.00	
619(C)	0924	SAWING PAVEMENT	LF	429	\$3.00	\$1,287.00	
641	1552	MOBILIZATION	LS	0.60	\$75,000.00	\$45,000.00	
642(B)	0096	CONSTRUCTION STAKING LEVEL II	LS	0.10	\$25,000.00	\$2,500.00	
880(J)	8905	CONSTRUCTION TRAFFIC CONTROL	LS	0.14	\$35,000.00	\$5,000.00	
39		PERMANENT PAVEMENT CUT & REPAIR	SY	180.00	\$110.00	\$19,800.00	
CO 2.1		28.5" X 18" RCPA	LF	403	\$115.00	\$46,345.00	

Totals \$184,533.80 \$0.00
Difference \$184,533.80



CONTRACTOR: [Signature] VP

ENGINEER: [Signature]

CITY ATTORNEY: [Signature]

ACCEPTED BY: [Signature]

(Mayor)

DATE: 2-17-22

DATE: 2-17-22

DATE: 2/18/22

DATE: