



CHANGE ORDER #23

Project: Barfield Highway Reconstruction

Project No: FM# 442030-1-31-01

Date of Issuance: 5/15/2023

Effective Date: 7/12/2023

Owner: City of Pahokee

Project Engineer: Momentum CEI

Consultant/Contractor: Rosso Site Development

Purpose of Change Order:

Rosso Site Development Contract Time Extension - Due to the extension of time needed to complete the contracted agreement between the City of Pahokee and Rosso Site Development, Inc. for Barfield Highway Reconstruction Project - per FDOT Contract #G1753 FM #442030-1-54-0.

This requested change order #23 - contract extension will align with the overall contract FDOT #G1753 FM #442030-1-54-0 between the City of Pahokee and the Florida Department of Transportation approved supplemental agreement #3 (attached Reso 2023-26) extended the contract term to June 30, 2024.

This change order request aligns with Rosso's approved construction schedule as a result of delays in construction activities due to unforeseen road conditions, water and sewer drainage, weather and exploratory work since the onset of the project. This construction schedule allows for a substantial completion date of March 1, 2024. These schedule totals an additional 234 calendar days to the existing Rosso Site Development contract.

234 calendar days has been granted to this change order per the concurrence of FDOT.

The contractor is entitled to 100% of the time extension at the negotiated settlement.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:
Change Price:

- Unit Price
- Lump Sum
- Other _____

Method of determining the change is:
Change Times:

- Contractor's records
- Engineer's records
- Other _____

Increase/Decrease) in Contract Price:

Increase/Decrease in Contract Times:
Substantial Completion: 234 days
Ready for final payment: _____ days



Community & Economic Development Department

If the change involves an increase, the amount is not to be executed without further authorization

If the change involves an increase, the times are not to be exceeded without further authorization.

RECOMMENDED:

AUTHORIZED:

ENGINEER

City of Pahokee
OWNER

BY: -----
(Authorized Signature)

BY: -----
(Authorized Signature)