

CHANGE ORDER #2

Project: Barfield Highway Reconstruction
Date of Issuance: 12/15/2021
Owner: City of Pahokee
Project Engineer: Momentum CEI
Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01
Effective Date: 12/15/2021

Purpose of Change Order:

#1: Grouting of Existing Waterline, RFI #13 – Abandon in place the old waterline by grouting it in lieu of removal. A total of 1200 linear feet of pipe removal will be for underrun for an overall saving for PBC. No Cost to City- PBCWUD covers the Cost which will be reimbursed to the City.

#2: Alternate Traffic Control Plan (FDOT) – This alternate TCP eliminated the one lane only and one-way traffic requirement from the original TCP. Making traffic easier & more accessible for residents. – No Cost to City

#3: Time Extension for January Schedule – Due to the contractor requesting an amended construction NTP (originally scheduled for July), a late start date from the EBWCD – would not allow for work to begin on the 84-inch culvert pipe during the rainy season in November 2021; also COVID related issues of the delay in materials hindered roadway and drainage activities. The overall contract time was adjusted to March 2023 – this is an additional 157 with was added to the overall FDOT contract which was approved by FDOT and presented to City of Pahokee Commission on 10th May 2022 (FDOT Supplemental Agreement.

This time extension is for the contract between Rosso Site Development & the City of Pahokee. – No Cost to City.

Attachment:


If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:
Change Price:

- ☐ Unit Price
☐ Lump Sum
☐ Other _____

Method of determining the change is:
Change Times:

- ☒ Contractor's records
☐ Engineer's records
☐ Other _____



Community & Economic Development Department

Increase/Decrease) in Contract Price:

Increase/Decrease in Contract Times:

Substantial Completion: ____ **157** ____ days

Ready for final payment: _____ days

If the change involves an increase, the amount
is not to be executed without further authorization

If the change involves an increase, the times
are not to be exceeded without further authorization.

RECOMMENDED:

ENGINEER

BY: _____

(Authorized Signature)

AUTHORIZED:

____ City of Pahokee _____

OWNER

BY: _____

(Authorized Signature)