



AGENDA

MEMORANDUM

TO: HONORABLE MAYOR & CITY COMMISSIONERS

VIA: RODNEY LUCAS, INTERIM CITY MANAGER

FROM: Jongelene Adams

SUBJECT: Community & Economic Development Department

DATE: 4th June 2022

GENERAL SUMMARY/BACKGROUND:

Barfield Highway Change Order #02 – This change order is for Barfield Highway Reconstruction. These items were previously approved by Greg Thompson but not brought forth to Commission.

There are three (3) items within this change order:

- **#1 - Grout existing waterline RFI #13 (PBCWUD).** the underground subcontractor will grout the old waterline in lieu of removal of the old waterline. This is a total of 1200 linear ft of pipe removal will be underrun for an overall savings to PBCWUD (approved by PBCWUD)
- **#2 - Alternate Traffic Control Plan.** A TCP was submitted at the onset of the project – this TCP eliminated the one lane only & one-way traffic requirement from the original TCP. This alternate plan allows traffic to flow easier for the residents.
- **#3 - Time extension for the January scheduled update.** The original start date of the NTP was delayed due to procurement issues, and the late start of the Pelican canal work. The East Beach Water Control District would not allow work to begin on the 84 - inch culvert pipe before the end of the rainy season in November of 2021.

Also, there were Covid – 19 related material (concrete) procurement delays hindering the roadway and drainage activities during this period – the overall contract was adjusted to reflect the 2023 end date. This added the 157 days to the current contract time. (FDOT supplement agreement – extension approved by on 10th May 2022 Commission meeting) This extension allows for the contract extension between the City of Pahokee & Rosso Site Development.

BUDGET IMPACT:

#1 Grout for the waterline extension abandonment – cost to PBCWUD is \$10,146.53 NO ADDITIONAL COST to the CITY.

#2 TCP – No Cost

#3 Time Extension – NO COST

LEGAL NOTE: N/A

STAFF RECOMMENDATION:

The Department of Community & Economic Development recommends Mayor & City Commission approve this change order #2 for the work that has already been completed.

ATTACHMENTS:

Change Order #2 & cost breakdown

TCP

Contractor's Schedule

Resolution 2022 - 20