



Community & Economic Development Department

CHANGE ORDER #38

Project: Barfield Highway Reconstruction

Date of Issuance: 04/22/2025

Owner: City of Pahokee

Project Engineer: CAP Engineering, INC.

Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01

Effective Date: 04/22/2025

Purpose of Change Order:

Barfield Highway Change Order #38 – This change order is for Barfield Highway Reconstruction. The change order is for the compensation to Rosso Site Development (contractor) for additional mobilization costs for extended project time.

Contract time has been extended by a total of 1,060 calendar days. This change order is for the 715 working days mobilization at one (1) hour per day. The original mobilization line item was for \$426,274.1 for original 440 contract days (\$968.80 per day.) Total closeout contract time with the one thousand and sixty days extension will be 1,500 days upon approval.

Rosso Site Development is entitled to 100% of the \$95,681.30 to perform and complete the above-mentioned work. This cost will be covered by FDOT and with one thousand and sixty additional days to be granted for this Change Order. This is the final change order time extension and will include all time extensions previous change orders.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:

Change Price:

☒ Unit Price

☒ Lump Sum

☐ Other _____

Increase/Decrease) in Contract Price:

\$95,681.30

If the change involves an increase, the amount is not to be executed without further authorization

RECOMMENDED:

Mohan V. Thampi, P.E.

ENGINEER

BY: Mohan V Thampi Digitally signed by Mohan V Thampi
Date: 2025.04.17 15:54:32 -04'00'

(Authorized Signature)

Method of determining the change is:

Change Times:

☒ Contractor's records

☒ Engineer's records

☐ Other _____

Increase/Decrease in Contract Times:

Substantial Completion: 1,030 days

Ready for final payment: 1,060 days

If the change involves an increase, the times are not to be exceeded without further authorization.

AUTHORIZED:

City of Pahokee

OWNER

BY: _____

(Authorized Signature)