



## AGENDA

### MEMORANDUM

TO: HONORABLE MAYOR & CITY COMMISSIONERS

VIA: RODNEY LUCAS, CITY MANAGER

FROM: Jongelene Adams

SUBJECT: Community & Economic Development Department

DATE: 1<sup>st</sup> April 2023

---

**GENERAL SUMMARY/BACKGROUND:**

Barfield Highway Change Order #19 – This change order is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for the Sanitary Sewer Revision #2 per the directive of Palm Beach County Water Utility District.

The sanitary sewer services could not be connected to the newly built sanitary sewer trunkline. The new line was about 1 foot higher than the original sewer being replaced. The additional exploratory work determined that it was not possible to tie the constructed sewer line which is located adjacent to the private properties to a higher point.

The sewer line needs to be lowered and the plans were revised. The work would also require the sanitary services be tied beyond the ROW limit, into the private properties. All license agreements have been secured.

The plan revision #2 was issued by PBC Water Utility District on 24 October 2022. This revision also addressed the unforeseen force main which is required to be rerouted into the new structure SS-4. The force main is serving the Okeechobee Council on Aging Residence.

Rosso is entitled to 100% of the \$102,226.44 for the changes as directed by Revision #2 per PBCWUD.

This change order would also grant 7 days.

This price agreement is based on a negotiated settlement.

**BUDGET IMPACT:** \$102,226.44 concurrency is granted by PBCWUD for this additional cost.

**LEGAL NOTE:** N/A

**STAFF RECOMMENDATION:**

The Department of Community & Economic Development recommends approval of this change order #19.

**ATTACHMENTS:**

Change Order #19

Resolution 2023 - 16