



CHANGE ORDER #19

Project: Barfield Highway Reconstruction

Project No: FM# 442030-1-31-01

Date of Issuance: 02/23/2023

Effective Date: 1<sup>st</sup> April 2023

Owner: City of Pahokee

Project Engineer: Momentum CEI

Consultant/Contractor: Rosso Site Development

**Purpose of Change Order:**

Barfield Highway Change Order #19 – This change order is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for Revision #2 – Sanitary Sewer as directed by Palm Beach County Water Utility District.

As directed by Palm Beach County Water Utility District this revision #2 was issued because the existing sewer service elevations were too low. The exploratory work was performed by the contractor inside the adjacent private properties to see if the sewer line could remain by tying in services at a higher point inside the property. The contractor discovered the sewer line needed to be lowered and the plans were revised. The existing sanitary sewer services could not be connected to the newly build sewer trunkline. A new line is about 1 foot higher than the original sewer being replaced.

The work will also require the sanitary sewer services be tied to beyond the ROW limit, into private properties,

License agreements were secured.

Plan Revision #2 for the Sanitary Sewer was issued by PBCWUD on 24 Oct 2022. The revision addressed the unforeseen force main that was required to be rerouted into the new structure SS-4. The force main serves the Okeechobee Council on Aging Residence.

Rosso Site Development is entitled to 100% of the \$102,226.44 to perform and complete the above stated work. This cost will be covered by PBCWUD and per PBCWUD an additional one (7) day has been granted for this Change Order.

**Attachment:**

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:  
Change Price:

- Unit Price
- Lump Sum
- Other \_\_\_\_\_

Increase/Decrease) in Contract Price:  
\$102,226.44- cost covered by PBCWUD

Method of determining the change is:  
Change Times:

- Contractor's records
- Engineer's records
- Other \_\_\_\_\_

Increase/Decrease in Contract Times:  
Substantial Completion: 7 day  
Ready for final payment: \_\_\_\_\_ days



**Community & Economic Development Department**

---

If the change involves an increase, the amount is not to be executed without further authorization

If the change involves an increase, the times are not to be exceeded without further authorization.

RECOMMENDED:

AUTHORIZED:

-----  
ENGINEER

-----  
City of Pahokee  
OWNER

BY: -----  
(Authorized Signature)

BY: -----  
(Authorized Signature)