

## **RESOLUTION 2022 - 41**

### **RESOLUTION OF THE CITY COMMISSION OF THE CITY OF PAHOKEE FLORIDA, FOR APPROVAL OF CHANGE ORDER NO. 8 TO RESOLUTION #2021-02 PERTAINING TO THE FLORIDA DEPARTMENT OF TRANSPORTATION (FDOT), CONTRACT G-1753, FM# 442030-01-54-1, BARFIELD HIGHWAY RECONSTRUCTION PROJECT AS SET FORTH IN EXHIBIT "A"; PROVIDING FOR AN EFFECTIVE DATE.**

**WHEREAS**, pursuant to Resolution 2019-14 adopted by the City Commission of the City of Pahokee, Florida ("CITY") on March 26<sup>th</sup>, 2019, the City and the Florida Department of Transportation (FDOT) enter into a grant funding Agreement for Construction and Construction Inspection (CEI) Engineering Services pertaining to S. Barfield Road from East Main Street to East 7th Street; and

**WHEREAS**, pursuant to Resolution 2021-02, the City approved the grant award funding for the reconstruction of Barfield Highway in the amount of \$3,891,096.63 to Rosso Site Development, Inc. and authorized the Mayor to execute the necessary agreement; and

**WHEREAS**, a change order is necessary to accommodate additional compensation for Rosso Site Development to perform and complete the work for the concrete slope payment at the Pelican Canal Culvert; and

**WHEREAS**, the contractor will perform the work in accordance with the Statewide Average unite price for the pay item #524-2-2 Concrete Slope Payment of non-reinforced 4" as a negotiated settlement for compensation; and

**WHEREAS**, the necessity for the additional compensated costs as been verified through an Entitlement Analysis performed by Robert Audette, P.E. Sr. Project Engineer. Further, additional work in the amount of \$23,129.60 including and additional four (4) days will be paid and added to the contract by the Florida Department of Transportation; and

**WHEREAS**, the City Commission of the City of Pahokee finds that a Change Order is necessary to compensate the contractor for additional work and allotted four (4) days for the performance and completion of the concrete slope pavement which was not included in the original contract plan at the Pelican Canal Culvert for the Reconstruction of Barfield Highway.

**NOW, THEREFORE, BE IT RESOLVED BY THE CITY COMMISSION OF THE CITY OF PAHOKEE, FLORIDA, AS IT FOLLOWS:**

Section 1. Adoption of Representations. The foregoing "Whereas" clauses are hereby ratified and confirm as being true, and the same are hereby made a specific part of this resolution.

Section 2. Authorization and Approval. The City Commission of the City of Pahokee hereby authorizes and approves Change Order #8 to perform and complete the concrete slope pavement not included in the original plan along the retaining wall of the Pelican Canal.

Section 3. Authorizing City Manager. The City Manager is hereby authorized to take all necessary and expedient action to effectuate the intent of this Resolution.

Section 4.      Effective Date.      This Resolution shall be effective immediately upon its passage and adoption.

PASSED and ADOPTED this 27<sup>th</sup> day of September 2022.

ATTEST

\_\_\_\_\_  
Keith W. Babb, Jr., Mayor

\_\_\_\_\_  
Tijauna Warner, CMC, City Clerk

APPROVED AS TO FORM AND LEGAL SUFFICIENCY:

\_\_\_\_\_  
Burnadette Norris-Weeks, P.A.  
City Attorney

Moved By: \_\_\_\_\_

Seconded By: \_\_\_\_\_

Vote:

Commissioner Boldin	_____ (Yes)	_____ (No)
Commissioner Gonzalez	_____ (Yes)	_____ (No)
Commission Perez	_____ (Yes)	_____ (No)
Vice Mayor Murvin	_____ (Yes)	_____ (No)
Mayor Babb	_____ (Yes)	_____ (No)

**EXHIBIT “A”**

**CHANGE ORDER #8**