



CHANGE ORDER #7

Project: Barfield Highway Reconstruction

Date of Issuance: 09/2/2022

Owner: City of Pahokee

Project Engineer: Momentum CEI

Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01

Effective Date: 9/27/2022

**Purpose of Change Order:**

Barfield Highway Change Order #7– This change order is for Barfield Highway Reconstruction. The change order is for the removal of the bollards, and adjusting of the elevations of the existing fire hydrants and valves located at station 35+40 and station 31+00.

The existing fire hydrant located at station 35+40 rt must be raised to equate to the new embankment fill that was added for the new sidewalk. Also, at station 31+00 Rt, the fire hydrant will need to be adjusted for the new profile as a result of the sidewalk addition. This also means that the bollards needed to be removed and the valves would be adjusted.

There was no pay item in the contract for this work. The Rosso Site Development (contractor) is entitled to 100% compensation of the \$10,188.29 for the work that will be performed and completed.

Also, an additional two (2) days are being requested in this change order.

**Attachment:**

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:

Change Price:

☐ Unit Price

☒ Lump Sum

☐ Other \_\_\_\_\_

Increase/Decrease) in Contract Price:

\$10,188.29– cost covered by PBCWUD \_\_\_\_\_

If the change involves an increase, the amount is not to be executed without further authorization

RECOMMENDED:

  
ENGINEER

BY: Robert Audette, PE

(Authorized Signature)

Method of determining the change is:

Change Times:

☒ Contractor's records

☒ Engineer's records

☒ Other \_\_\_ PBCWUD \_\_\_\_\_

Increase/Decrease in Contract Times:

Substantial Completion: \_\_\_\_\_ 2 \_\_\_\_\_ days

Ready for final payment: \_\_\_\_\_ days

If the change involves an increase, the times are not to be exceeded without further authorization.

AUTHORIZED:

\_\_\_\_\_  
City of Pahokee  
OWNER

BY: \_\_\_\_\_

(Authorized Signature)