

Entitlement Analysis

Financial Project ID: 442030-1-54-01
Contract No.: G-1753
County: Palm Beach
Description: Pahokee, Barfield Highway Reconstruction

Re: Rosso Change Order for Fire Hydrant, Valve Adjustments and Bollard Removal

Description & Analysis:

This Change Order is written to compensate the contractor for additional work to remove bollards and adjust the elevations of existing Fire Hydrants and Valves.

Issue: RFI 31, Existing Fire Hydrants and Valve Adjustments

An existing Fire Hydrant located at station 35+40 Rt needs to be raised to match the new embankment fill that was added for the new sidewalk.

Another Fire Hydrant at station 31+00 Rt also needs to be adjusted for the new profile caused by the sidewalk.

In both cases, the bollards will need to be removed and valves adjusted.

There is no pay item to compensate the contractor for this work.

2 days are granted with this Change Order.

The Contractor is 100% entitled to \$10,188.29 to perform the additional work.



Robert Audette, P.E.
Sr. Project Engineer