



Community & Economic Development Department

CHANGE ORDER #8

Project: Barfield Highway Reconstruction

Date of Issuance: 08/24/2022

Owner: City of Pahokee

Project Engineer: Momentum CEI

Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01

Effective Date: 9/27/2022

Purpose of Change Order:

Barfield Highway Change Order #8– This change order is for Barfield Highway Reconstruction. The change order is for the compensation to Rosso Site Development (contractor) for the additional building of the concrete slope pavement which was not included in the original contract plan. The contract plan was to use the miscellaneous asphalt as the finished surface on the sloped areas running along the Pelican Canal retaining wall; instead, the EOR agreed to use the 4" concrete slope pavement. The contractor has agreed to perform the work using Statewide Average unit price for the pay item #524-2-2, Concrete Slope Pavement, Non-Reinforced 4" as a negotiated settlement for compensation.

Rosso Site Development is entitled to 100% of the unit price of \$144.56 per square yard of Slope Pavement. The estimated quantity is 160SY for a total amount \$23,129.60 to perform the work.

An additional four (4) days are granted with the Change Order per the contractor's proposal.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:
Change Price:

- ☒ Unit Price
☐ Lump Sum
☐ Other _____

Increase/Decrease) in Contract Price:
\$23,129.60– cost coved by FDOT _____

If the change involves an increase, the amount is not to be executed without further authorization

RECOMMENDED:



ENGINEER

BY: Robert Audette, PE

(Authorized Signature)

Method of determining the change is:
Change Times:

- ☒ Contractor's records
☐ Engineer's records
☐ Other _____

Increase/Decrease in Contract Times:
Substantial Completion: _____4_____ days
Ready for final payment: _____ days

If the change involves an increase, the times are not to be exceeded without further authorization.

AUTHORIZED:

City of Pahokee
OWNER

BY: _____
(Authorized Signature)