



Community & Economic Development Department

CHANGE ORDER # 32

Project: Barfield Highway Reconstruction
Date of Issuance: 2/20/2024
Owner: City of Pahokee
Project Engineer: Momentum CEI
Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01
Effective Date: 10/9/2024

Purpose of Change Order:

Barfield Highway Change Order #32 - This change order is for Barfield Highway Reconstruction. The change order is to compensate Rosso Site Development (contractor) for 255 Barfield Highway Sidewalk. Rosso Site Development issued RCO #40 on 2/20/24.

This change order is for (approx. STA 59+75) at Barfield Highway. The sidewalk ties in from 255 Barfield at +/-3 ft below the sidewalk in the ROW. Per the response of RFI #53, the contractor will tie into the owner's driveway with a 4ft sidewalk pending the City obtaining the ROW permit agreement from the property owner.

Rosso Site Development is entitled to 100% of the \$6,722.79. There are 10 additional days to be granted for this Change Order.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:
Change Price:

- Unit Price
Lump Sum
Other

Increase/Decrease in Contract Price:
\$6,722.79 - cost covered by FDOT

If the change involves an increase, the amount is not to be executed without further authorization

RECOMMENDED:

Signature of Patrick Montgomery, ENGINEER

BY: (Authorized Signature)

Method of determining the change is:
Change Times:

- Contractor's records
Engineer's records
Other

Increase/Decrease in Contract Times:
Substantial Completion: 10 day(s)
Ready for final payment: day(s)

If the change involves an increase, the times are not to be exceeded without further authorization.

AUTHORIZED:

Signature of City of Pahokee, OWNER

BY: (Authorized Signature)

Entitlement Analysis

Financial Project ID: 442030-1-54-01
Contract No.: G-1753
County: Palm Beach
Description: Pahokee, Barfield Highway Reconstruction
Re: 255 Barfield Sidewalk, Change Order 40

Description & Analysis:

This Change Order is written to compensate the contractor for a sidewalk at 255 Barfield (approx. STA 59+75) at Barfield Highway. This sidewalk ties in from 255 Barfield +/- 3 ft below the sidewalk in the right of way. Per RFI #53 response, the contractor will tie in to the owner's driveway with a 4 ft sidewalk pending the City obtaining a right of way agreement from the owner.

The contractor issued CO-40 on 2/20/2024 for 255 Barfield sidewalk.

The contractor is 100% entitled to \$6,722.79 (the cost for 255 Barfield sidewalk).



Patrick Montgomery, P.E.

Change Order Request

Change Order No.: 40 Owner Proj. No.: 2020-007
 Owner: City of Pahokee RSD Proj. No.: 01-20037
 Project: Barfield Highway Date: 2/20/2024

Description: The sidewalk the ties in from 255 Barfield is +/- 3ft below the sidewalk in the right of way. Per RFI #53 response, we will tie in to the owners driveway with a 4' sidewalk pending the City obtaining a right of way agreement from the owner.


#	Description	Qty	Unit	Unit Price	Total Price
	255 Barfield Sidewalk	1	LS	\$ 6,722.79	\$ 6,722.79
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -
					\$ -


Total: \$ 6,722.79

Original Contract Amt \$ -
 Amount of this Change Order \$ 6,722.79
 Amount of Previous Change Order (s) \$ -
 New Total Contract Amount \$ 6,722.79

Completion time extended 10 days If yes, new completion date? _____

When executed by all parties, this document will become part of the above reference construction contract.


 Client Signature _____
 Patrick Montgomery
 Client Printed _____


 Blair Simpson

Revisions

#	Date	By	Description