



CHANGE ORDER #34

Project: Barfield Highway Reconstruction
Date of Issuance: 9/9/2024
Owner: City of Pahokee
Project Engineer: CAPGOV
Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01
Effective Date: 11/11/2024

Purpose of Change Order:

Barfield Highway Change Order 34- This change order is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for the asphalt price adjustment for the completion of Barfield Highway.

This change order request is due to the increase cost of asphalt/inflation costs from the inception due to project time delay of the Barfield Highway project. This CO#34 based on Section 12.03B of the Rosso Site Development contract with the City of Pahokee.

FDOT has given concurrency the asphalt is needed to complete the project; but funding for the increase asphalt cost will not be covered by FDOT. The balance remaining in the Barfield Highway construction contract will not cover the cost of asphalt.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:
Change Price:

- Unit Price
Lump Sum
Other

Method of determining the change is:
Change Times:


- Contractor's records
Engineer's records
Other

Increase/Decrease) in Contract Price:
\$121,701.52 - cost covered by City of Pahokee

Increase/Decrease in Contract Times:
Substantial Completion: TBD days
Ready for final payment: TBD days

If the change involves an increase, the amount is not to be executed without further authorization

If the change involves an increase, the times are not to be exceeded without further authorization.



Community & Economic Development Department

RECOMMENDED:

ENGINEER

BY: -----
(Authorized Signature)

AUTHORIZED:

City of Pahokee
OWNER

BY: -----
(Authorized Signature)