



## AGENDA

### MEMORANDUM

TO: HONORABLE MAYOR & CITY COMMISSIONERS

VIA: RODNEY LUCAS, CITY MANAGER

FROM: Jongelene Adams

SUBJECT: Community & Economic Development Department

DATE: 8<sup>th</sup> September 2022

---

#### **GENERAL SUMMARY/BACKGROUND:**

Barfield Highway Change Order #6– This change order is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for additional drainage work due to an unforeseen drainage pipe coming from 4<sup>th</sup> street.

The design Engineer On Record (EOR) directed the contractor to construct the structure - S-123A, to connect the pipe into the new drainage system's trunkline; after attempting to construct the struct, a discovery was made, a conflict between an AT&T duct bank and the proposed sanitary sewer, thus the EOR amended the design to move the sewer line to avoid the duct bank. The change also impacted the previous drainage solution, drainage inlet S123A was no longer a viable solution on the East side of the roadway. The design EOR directed the contractor to use a type 8 manhole structure instead of the S-123B, in the roadway to connect the existing drain pipe from 4<sup>th</sup> street.

The contractor, Rosso Site Development is entitled to the fabrication cost that were used for S123A and for the new manhole structure S-123B to be supplied & installed. There is no pay item in the contract to compensate the contractor for the type 8 manhole.

#### **BUDGET IMPACT:**

\$27,842.29 – 44 days will be granted for this change order. FDOT will be covering the cost for this item.

#### **LEGAL NOTE:** N/A

#### **STAFF RECOMMENDATION:**

The Department of Community & Economic Development recommends approval of this change order #6.

#### **ATTACHMENTS:** Change Order #6