

Entitlement Analysis

Financial Project ID: 442030-1-54-01
Contract No.: G-1753
County: Palm Beach
Description: Pahokee, Barfield Highway Reconstruction

Re: RFI #21 Additional Potholes and Survey

Description & Analysis:

This Change Order is written to compensate the contractor for additional exploratory and survey work to resolve utility conflicts with drainage.

RFI #21: Additional exploratory and survey work to evaluate drainage conflicts.

After performing initial potholes on 2/24/22, the contractor encountered an existing AT&T duct bank that conflicts with the proposed drainage system. The Contractor issued RFI #21 on 3/2/22 asking about resolution for Utility conflicts with drainage. In the first response to RFI #21, the EOR requested that additional survey be done at each inlet location on the west side to identify those that are in conflict and the extent of the conflict with the AT&T duct bank. This required that the Contractor go back and excavate at each structure location to provide survey information of the existing facility. This information was used by the EOR to generate a second and final response.

This Change Order does not address remedial measures proposed by the final RFI response. As solution, the EOR said to change 5 inlets tops to type 9 to allow for the box structures to be moved away from the utility.

The contractor is entitled for the cost of the initial and extra potholing and survey work directed by the RFI response to find resolution to the conflict.

2 days are granted with this Change Order.

The Contractor is 100% entitled to \$18,245.03 to perform the additional work.



Robert Audette, P.E.
Sr. Project Engineer