

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION
**STATE-FUNDED GRANT
SUPPLEMENTAL AGREEMENT**

SUPPLEMENTAL NO.

3

CONTRACT NO.

G-1753

FPN

442030-1-54-01

Recipient: CITY OF PAHOKEE

This Supplemental Agreement ("Supplemental"), dated _____ arises from the desire to supplement the State-Funded Grant Agreement ("Agreement") entered into and executed on April 9, 2019 as identified above. All provisions in the Agreement and supplements, if any, remain in effect except as expressly modified by this Supplemental.

The parties agree that the Agreement is to be amended and supplemented as follows:

Supplemental Agreement No. 2, extended the term of the Agreement until June 30, 2023. The purpose of this Supplemental No. 3 is to amend the Agreement, as amended, and extend the term until June 30, 2024. Accordingly, paragraph 3 of the Agreement is deleted and replaced as follows:

The term of this Agreement shall commence upon full execution by both Parties ("Effective Date") and continue through June 30, 2024, unless terminated at an earlier date as provided in this Agreement. If the Project is not completed within the time period allotted, this Agreement will expire on the last day of the scheduled completion as provided in this paragraph unless an extension of the time period is requested by the AGENCY and granted in writing by DEPARTMENT prior to the expiration of the Agreement. Expiration of this Agreement will be considered termination of the Project. Only Project costs incurred on or after the Commencement Date of this Agreement and on or prior to the termination date of the Agreement are eligible.

Reason for this Supplemental and supporting engineering and/or cost analysis:

The City of Pahokee has experienced delays in construction activities due to unforeseen road conditions, water and sewer drainage, weather, and exploratory work since the onset of the Project. These conditions have resulted in change orders for both the utility and construction work, which have impacted staffing and the Project completion timelines. This Supplemental Agreement is also meant to extend the Term of the State Funded Grant Agreement from June 30, 2023 to June 30, 2024 to align with the revised construction schedule; and to avoid expiration of the Agreement prior to the Project's completion.

The remainder of this page is blank.

**STATE-FUNDED GRANT
SUPPLEMENTAL AMENDMENT**

IN WITNESS WHEREOF, the Parties have executed this Agreement on the date(s) below.

FDOT
State of Florida, Department of Transportation

City of Pahokee

By: _____

By: _____

Print Name: STEVEN C. BRAUN, P.E.

Print Name: RODNEY LUCAS

Title: Director of Transportation Development

Title: CITY MANAGER

Date: _____

Date: _____

Legal Review:

As approved by the Board on:

See attached Encumbrance Form for date of
funding approval by Comptroller

Attest: _____

Legal Review:

City Attorney