



CHANGE ORDER #20

Project: Barfield Highway Reconstruction

Project No: FM# 442030-1-31-01

Date of Issuance: 10/17/2022

Effective Date: 4/25/2023

Owner: City of Pahokee

Project Engineer: Momentum CEI

Consultant/Contractor: Rosso Site Development

Purpose of Change Order:

This change order #20 is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for the additional drainage work for revision #4 and revision #5.

Revision #4 is the offsite drainage pipe that is tied into the existing drainage system in the City's right-of way. The elevation constraint required the existing trunkline to remain in service and the proposed trunkline be moved to accommodate this.

Revision #5 addresses an 18-inch drain pipe from 2nd Avenue which will need to be connected to the new trunkline.

This price agreement is based on a negotiated settlement. The cost was offset by an underrun of some pay items not included in this Change Order.

Rosso Site Development is entitled to 100% of the \$242,806.08 for including the changes to the drainage system required by the above revisions.

FDOT has given concurrence on funding the \$242,806.08 as well as granting the 26 days for this change order.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:

Method of determining the change is:

Change Price:

Change Times:

Unit Price

Contractor's records

Lump Sum

Engineer's records

Other _____

Other _____

Increase/Decrease) in Contract Price:

Increase/Decrease in Contract Times:

\$242,806.08- cost covered by FDOT _____

Substantial Completion: _____26_____ days

Ready for final payment: _____ days



Community & Economic Development Department

If the change involves an increase, the amount is not to be executed without further authorization

If the change involves an increase, the times are not to be exceeded without further authorization.

RECOMMENDED:

Robert Audette, PE

ENGINEER

BY:

(Authorized Signature)

AUTHORIZED:

City of Pahokee

OWNER

BY:

(Authorized Signature)