



AGENDA

MEMORANDUM

TO: HONORABLE MAYOR & CITY COMMISSIONERS

VIA: RODNEY LUCAS, CITY MANAGER

FROM: Jongelene Adams

SUBJECT: Community & Economic Development Department

DATE: 13 April 2023

GENERAL SUMMARY/BACKGROUND:

Barfield Highway Change Order #21 – This change order is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for the relocation of S-127 drainage structure.

The contractor issued RFI #45 after discovering the existing drainage pipe peering from 3rd street that was not originally indicated on the plans. The design Engineer of Record (EOR) directed the relocation of the nearby drainage structure S-127A to the south to capture and connect the existing drainage pipe into Barfield's drainage trunkline. The relocation of the already installed A-127A drainage structure was the resolve to ordering a new drainage structure.

The contractor, Rosso Site Development is entitled to the 100% of the \$13,785.78 for the relocation of S-127A drainage structure.

There is also 2 days which will be granted to this change order.

BUDGET IMPACT:

\$13,785.78 – 6 days will be granted for this change order. FDOT will be covering the cost for this item.

LEGAL NOTE: N/A

STAFF RECOMMENDATION:

The Department of Community & Economic Development recommends approval of this change order #21.

ATTACHMENTS:

Change Order #21
Resolution 2023-19