

Entitlement Analysis

Financial Project ID: 442030-1-54-01
Contract No.: G-1753
County: Palm Beach
Description: Pahokee, Barfield Highway Reconstruction

Re: Revisions #4 and #5, Drainage, Ros-27

Description & Analysis:

This Change Order is written to compensate the contractor to incorporate into the contract Drainage Revisions #4 and #5.

Issue: RFI #32: Existing Offsite Drainage and RFI #39, Unmarked Drainage Pipe form 2nd Ave

In his response to RFI #32, the EOR issued Plan Revision #4 for drainage on 8/22/22. The issue was an offsite drainage pipe that was tied into the existing drainage system in the City's right-of-way. Elevation constraints required that the existing trunkline remain in service and the proposed trunkline be moved to accommodate this. Revision #5 addressed an 18-inch drain pipe from 2nd Avenue that needed to be connected to the new trunkline.

The price agreement is based on a negotiated settlement. The cost will be offset by an underrun of some pay items not included in this Change Order.

26 days are granted with this Change Order.

The Contractor is 100% entitled to \$242,806.08 for including the changes to the drainage system required by Revisions #4 and #5.



Robert Audette, P.E.
Sr. Project Engineer