



AGENDA

MEMORANDUM

TO: HONORABLE MAYOR & CITY COMMISSIONERS

VIA: RODNEY LUCAS, CITY MANAGER

FROM: Jongelene Adams

SUBJECT: Community & Economic Development Department

DATE: 6th December 2022

GENERAL SUMMARY/BACKGROUND:

Barfield Highway Change Order #17 – This change order is for Barfield Highway Reconstruction. The change order is for compensation to Rosso Site Development (contractor) for the additional Maintenance of Traffic cost due to approved time extensions.

Rosso was granted additional time for various issues encountered during continuation of work. As the original contract time has passed the contractor must maintain MOT until the project is final.

Rosso is entitled to 100% of the \$62,919.05 for the additional maintenance of traffic.

The requested change order is at a prorated cost for the extra MOT and it is based on the original daily cost and the additional time.

BUDGET IMPACT: \$62,919.05 concurrency is granted by FDOT for this additional cost.

LEGAL NOTE: N/A

STAFF RECOMMENDATION:

The Department of Community & Economic Development recommends approval of change order #17.

ATTACHMENTS:

Change Order #17
Resolution 2022 - 64