

Entitlement Analysis

Financial Project ID: 442030-1-54-01
Contract No.: G-1753
County: Palm Beach
Description: Pahokee, Barfield Highway Reconstruction

Re: Increase in MOT Lump Sum Cost

Description & Analysis:

This Change Order is written to compensate the Contractor for additional Maintenance of Traffic cost due to approved time extensions.

Issue: Overrun of the Lump Sum MOT Pay Item 102-1

The contractor was granted additional time for various issues encountered during prosecution of work. The original contract time has passed, and the contractor must maintain MOT until the project is Final accepted.

The Change Order has a prorated cost for extra MOT based on the original daily cost and additional time.

0 day is granted with this Change Order.

The Contractor is 100% entitled to \$62,919.05 to perform the additional MOT.



Robert Audette, P.E.
Sr. Project Engineer