

Entitlement Analysis

Financial Project ID: 442030-1-54-01
Contract No.: G-1753
County: Palm Beach
Description: Pahokee, Barfield Highway Reconstruction

Re: Rosso Change Order for Exploratory Pothole Work on Existing Sanitary Sewer Laterals

Description & Analysis:

This Change Order is written to compensate the contractor for additional exploratory work.

Issue: PBCWUD Work Directive for Exploratory Investigation on Existing Sewer Services

This Change Order covers the second of three exploratory pothole operations performed by the contractor to provide existing lateral service elevations. This work was directed by PBCWUD to seek for potential tie-in points for lateral sewer services beyond the right-of way limits, onto private property. The purpose was to verify if the newly as-built sewer line could service these houses. The contractor potholed to find existing lateral elevations and layout. The approximate location of the exploratory work was between stations 55+00 and 56+00 on the right side. The findings required the plans to be revised. The information from this pothole work was used to issue Revision #2 of the Sanitary Sewer plans by the EOR.

1 day is granted with this Change Order.

The Contractor is 100% entitled to \$5,749.08 to perform the additional exploratory work.



Robert Audette, P.E.
Sr. Project Engineer