

# **Entitlement Analysis**

Financial Project ID: 442030-1-54-01  
Contract No.: G-1753  
County: Palm Beach  
Description: Pahokee, Barfield Highway Reconstruction

Re: Rosso Change Order for Exploratory Pothole Work on Existing Sanitary Sewer Laterals

## **Description & Analysis:**

This Change Order is written to compensate the contractor for additional exploratory work

### **Issue: Additional Existing Sewer Services not shown in the plans**

During the construction of the new sanitary sewer line, PBCWUD provided a camera report showing the locations of the existing sewer services. There were five services shown in the camera report. The plans only called out two services to be done. The contractor potholed to find existing elevation at the right of way line for three of the laterals. The information from the pothole work will be used to issue a forthcoming revision on the Sanitary sewer plans by the EOR.

1 day is granted with this Change Order.

The Contractor is 100% entitled to \$5,395.01 to perform the additional exploratory work.



Robert Audette, P.E.  
Sr. Project Engineer