



CHANGE ORDER #12

Project: Barfield Highway Reconstruction

Date of Issuance: 08/18/2022

Owner: City of Pahokee

Project Engineer: Momentum CEI

Consultant/Contractor: Rosso Site Development

Project No: FM# 442030-1-31-01

Effective Date: 10/11/2022

Purpose of Change Order:

Barfield Highway Change Order #12 – This change order is for Barfield Highway Reconstruction. The change order is for the compensation to Rosso Site Development (contractor) for the additional installation of four (4) line stops.

Two (2) additional line stops are needed at Station 57+90, where a watermain crosses Barfield Highway – the watermain is in direct conflict with the new 24” drain pipe. A pair of 6” line stop will be needed to allow for the deflections of the existing 6” cast iron watermain under the proposed drainage pipe trunkline. After this deflection is put in place the drainage will be able to resume to this section of the drain pipe.

The other two (2) line stops will be needed where the watermain at Station 61+40 is also in direct conflict with the new 245” drain pipe near S-132A. The same viable solution will be used for a pair of 6” line stops will be implemented here to allow the deflections of this watermain under the drain pipe.

There is currently no functional valve to shut down the existing water lines to construct the deflections, as to the need for the line stop.

Rosso Site Development is entitled to 100% of the \$36,045.35 to perform and complete the above stated work. This cost will be covered by PBCWUD and per PBCWUD an additional two (2) days has been granted for this Change Order.

Attachment:

If a claim is made that the above change(s) have affected Contract Price or Contract Times any claim for a Change Order based thereon will involve one or more of the following methods of determining the effect of the change(s).

Method of determining the change is:
Change Price:

- ☐ Unit Price
☒ Lump Sum
☐ Other _____

Increase/Decrease) in Contract Price:

\$36,045.35- cost coved by PBCWUD

If the change involves an increase, the amount is not to be executed without further authorization

Method of determining the change is:
Change Times:

- ☒ Contractor's records
☒ Engineer's records
☒ Other _____

Increase/Decrease in Contract Times:

Substantial Completion: 2 days

Ready for final payment: _____ days

If the change involves an increase, the times are not to be exceeded without further authorization.



Community & Economic Development Department

RECOMMENDED:

Robert Audette, PE

ENGINEER

BY:

(Authorized Signature)

AUTHORIZED:

City of Pahokee

OWNER

BY:

(Authorized Signature)