

RESOLUTION 2022 - 44

RESOLUTION OF THE CITY COMMISSION OF THE CITY OF PAHOKEE FLORIDA, FOR APPROVAL OF CHANGE ORDER NO. 9 TO RESOLUTION #2021-02 PERTAINING TO THE FLORIDA DEPARTMENT OF TRANSPORTATION (FDOT), CONTRACT G-1753, FM# 442030-01-54-1, BARFIELD HIGHWAY RECONSTRUCTION PROJECT AS SET FORTH IN EXHIBIT “A”; PROVIDING FOR AN EFFECTIVE DATE.

WHEREAS, pursuant to Resolution 2019-14 adopted by the City Commission of the City of Pahokee, Florida (“CITY”) on March 26th, 2019, the City and the Florida Department of Transportation (FDOT) enter into a grant funding Agreement for Construction and Construction Inspection (CEI) Engineering Services pertaining to S. Barfield Road from East Main Street to East 7th Street; and

WHEREAS, pursuant to Resolution 2021-02, the City approved the grant award funding for the reconstruction of Barfield Highway in the amount of \$3,891,096.63 to Rosso Site Development, Inc. and authorized the Mayor to execute the necessary agreement; and

WHEREAS, a change order is necessary to compensate Rosso Site Development for the additional water pumping effort required as pursuant to the dewatering permit for work within the Pelican Canal.

WHEREAS, a change order is necessary for Rosso Site Development to perform and complete the work in order to close out the permit for the East Beach Water Control District for the purposes of dewatering the canal for the installation of a new 84” culvert pipe; and

WHEREAS, the contractor will perform the work in accordance with the Article 8 of the Permits’ Special Condition requires that the cross section survey be submitted to close out the permit; and

WHEREAS, Article 9 of the Permits’ Special Condition requires an additional 12” pump be provided to maintain irrigation; as the pump was separate from the well point pumping system to dewater the ground. The cost of the additional water pumping effort in the amount of \$45,948.92 will be paid by the Florida Department of Transportation; and

WHEREAS, the City Commission of the City of Pahokee finds that a Change Order is necessary to compensate the contractor for additional water pumping effort in order to close out the permit for East Beach Water Control District which was not disclosed in the original contract plan at the Pelican Canal crossing Barfield Highway for the Reconstruction of Barfield Highway.

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COMMISSION OF THE CITY OF PAHOKEE, FLORIDA, AS IT FOLLOWS:

Section 1. Adoption of Representations. The foregoing “Whereas” clauses are hereby ratified and confirm as being true, and the same are hereby made a specific part of this resolution.

Section 2. Authorization and Approval. The City Commission of the City of Pahokee hereby authorizes and approves Change Order #9 to perform and complete the concrete slope pavement not included in the original plan along the retaining wall of the Pelican Canal.

Section 3. Authorizing City Manager. The City Manager is hereby authorized to take all necessary and expedient action to effectuate the intent of this Resolution.

Section 4. Effective Date. This Resolution shall be effective immediately upon its passage and adoption.

PASSED and ADOPTED this _____ day of October 2022.

ATTEST

Keith W. Babb, Jr., Mayor

Tijauna Warner, CMC, City Clerk

APPROVED AS TO FORM AND LEGAL SUFFICIENCY:

Burnadette Norris-Weeks, P.A.
City Attorney

Moved By: _____

Seconded By: _____

Vote:

Commissioner Boldin	_____(Yes)	_____(No)
Commissioner Gonzalez	_____(Yes)	_____(No)
Commission Perez	_____(Yes)	_____(No)
Vice Mayor Murvin	_____(Yes)	_____(No)
Mayor Babb	_____(Yes)	_____(No)

EXHIBIT “A”

CHANGE ORDER #9